

CITY PROJECTS

<p>CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Park– castings Tuesday, paving Wednesday Huron- sidewalk, curb and castings all week, paving Tuesday Chestnut (Pleasant to Pearl) – water services</p>
<p>GORE STREET/RUFO ROAD PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Punch list, concrete repair</p>
<p>BELMONT STREET/HOLWORTHY STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Curbing, sidewalk, and castings Paving Thursday</p>
<p>HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>No work, punch list GZA quote to plan ground penetrating radar</p>
<p>HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kristen Kelleher</p>	<p>Planting, striping, punch list, fence</p>
<p>INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION</p>	<p>No Update</p>

Community Relations: Kristen Kelleher	
RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Community Relations: Kristen Kelleher	River (Mass- Green) – test pit excavation River (Auburn-William)- install water main Blackstone (River-Western) – test pit excavation
HARVARD STREET WATER MAIN PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher	Harvard @ Windsor- 15" sewer relay, 36" & 42" drain relay, manhole installations – tentative start Thursday, 11/2
WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher	Willard @ Mt Auburn)- 36" drain install
BINNEY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Continue to loam, graveling, install blocks 2-3 weeks
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Cambridge @ Second (Third- Second)– sidewalk reconstruction even side Ramp reconstruction and sidewalk poetry by the fire station
MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	Finalizing schedule
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kristen Kelleher	Main St @ Osborn St- sewer repair Danehy ball fields Citywide miscellaneous cb repairs

TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Community Relations: Kristen Kelleher	No work
TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich	No work Regular deliveries
LECHMERE CANAL PARK IMPROVEMENTS CONTRACTOR: BRIGHT VIEW	No work Prep for marathon

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Citywide streetlight repairs 160 Cambridge St- fiber North First St- fiber
CAMBRIDGE TRAFFIC DEPARTMENT	Citywide pavement markings scheduled for Tuesday night
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770	Bates (Raymond- Avon Hill)- water main 4-5 weeks City park meters and backflow removals

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	13-21 Bow St - (Adams House) –deliveries & dumpsters, live loading Arrow St (Bow to DeWolfe)- drainage tie-in, detail with bike lane closure 10 Akron St – lift on sidewalk to remove in 2 weeks 65 Mt Auburn St –staging on sidewalk 5-15 Fernald St –dumpster in street 33 Kirkland (Divinity @Kirkland)- replace domestic water piping till end of October, single lane traffic- approved noise variance for water shutoff work tentatively scheduled for Saturday 14 th for work between 6am to 10am
MIT (Campus Construction)	134 Mass Ave – (Met Warehouse) – deliveries, dumpster swaps, loading spoils 201 Amherst Alley – (Music Building)– deliveries, dumpster swap, loading spoils 51 Vassar St (College of Computing) – no work in public right of way 3 Ames St (Parallel Dorms) –shut down for utility work with police details and signage for pedestrians, sidewalks will be open. Also, deliveries and dumpsters

MIT (Campus Planning)	<p>NO UPDATE</p> <p>269 Vassar (Bldg. B)- JDC installing new sanitary line, Police detail and required signage in place.</p> <p>299 Vassar (Bldg. A)- dumpster swaps, soils trucking, electric vault</p> <p>Numerous deliveries all week</p>
------------------------------	---

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Broadway @ Galileo – UG cable pull Thursday (11/2/23) & Friday (11/3/23)
<p>COMCAST</p> <p>CONTACT: SHANE FLEWELLING 617-406-9645 Shane.Flewelling@comcast.com</p>	<p>6 University Ave- Replacing frame and cover – Contractor Rotondi- permit 246918</p> <p>62 Putnam Ave- Replacing Frame and Cover – Contractor Rotondi- permit 246920</p> <p>105 Magazine St- Replacing Frame and Cover- Contractor Rotondi- permit 246917</p> <p>Please report any conduit that gets hit to Shane.</p>
CROWN CASTLE	<p>MH1 Franklin St @ Sidney St 10/31-11/2</p> <p>MH4 Lansdowne St @ Green St 10/31-11/2</p> <p>MH2603 Mass Ave @ Vassar St 10/31-11/2</p> <p>Mh1100 Third St @ Bent St 10/31</p> <p>MH3 Third St @ Charles St 11/1</p> <p>Level3 MHs on Bent ST – starting work tomorrow</p>
EVERSOURCE ELECTRIC	<p>Temp fire station- overhead</p> <p>600 Main- energize</p> <p>40 Thorndike- splice</p> <p>101 Smith Pl</p> <p>Mt Auburn @ Hawthorn- repair</p> <p>27 Fayerweather- conduit</p>
EVERSOURCE GAS	<p>Columbia St @ Cambridge St (Feeney) – Services</p> <p>Columbia St @ Windsor St (Feeney) – Services</p> <p>Broadway St @ Inman Pl (Feeney) – Services</p> <p>301 Vassar (Feeney) – Services</p> <p>Alewife Brook Pwky @ Cambridgepark Dr – Main (Night hours (9:00pm-5:00am)</p> <p>Wendell St @ Mass Ave – Services</p>
MIRRA	No work

VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	301 Vassar- splicing evenings Clifton- line removal 25 Brattle- line work
VICINITY STEAM	No work
PHEONIX COMMUNICATIONS	MH0515-100 - 249 Third- manhole splicing

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT	Cambridge (Second-Obrien) south side- Curb, sidewalks, bike lanes, WCRs Museum Way- Install mast arm foundation inbound Casting adjustments sitewide for final course paving Misc Landscaping
CAMBRIDGE CROSSING CONTRACTOR: JMA	Leighton (Parcel U)- closed during work hours for curbing Jacobs (Parcel JK)- striping Morgan (North First- Water)- striping, Boom lift all week
40 THORNDIKE STREET CONTRACTOR: JMA	Thorndike (Second-Third)- striping Second @ Spring- striping Second (Pocket Park)- demo, sidewalk detour
BOSTON PROPERTIES MXD CONTRACTOR: TURNER	Binney adjacent to the project- flipping traffic to work in the middle of the road to backfill at the sewer pretrenching today, with paving tomorrow to remove plates
60 FIRST STREET CONTRACTOR: GILBANE CO.	NO UPDATE
161 FIRST STREET CONTRACTOR: CONSIGLI	No work
111 FIRST STREET CONTRACTOR: TOCCI	NO UPDATE
585 KENDALL STREET CONTRACTOR: SUFFOLK	No work, hauling spoils, small concrete placements
301 BINNEY STREET CONTRACTOR: PIDC	Binney @ Sixth- manhole entry for sewer control upgrades on Saturday 9 am start Binney @ Rogers- manhole entry for sewer control upgrades on Saturday 9 am start
41 LINSKEY WAY CONTRACTOR: CONSIGLI	No work

113 FIRST STREET CONTRACTOR: COMMODORE BUILDERS	NO UPDATE
1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS	No work by Commodore Builders Permitting to Weiss Construction NO UPDATE
36 HAMPSHIRE STREET CONTRACTOR: SEADAR	Portland- shutdown all week for deliveries and curtain wall work
325 BINNEY STREET CONTRACTOR: JM-A	NO UPDATE
200 MAIN STREET CONTRACTOR: JM-A	No work
600 MAIN STREET CONTRACTOR: CONSIGLI	Regular dumpsters and deliveries Portland @ Main- paving Wednesday To schedule paving
382-392 HARVARD ST CONTRACTOR: NAUSET	No work
57 JFK STREET CONTRACTOR: NAUSET	No work
IQHQ PROJECT CONTRACTOR: AE COM	No work in the right of way this week Onsite activities include tenting with excavation and trucking of soils off-site
402 RINDGE AVENUE CONTRACTOR: GENESIS UTILITIES	Rindge @ Alewife- Friday
101 SMITH PLACE CONTRACTOR: W.L. FRENCH	Curb and sidewalk Paving Saturday
605 CONCORD AVE CONTRACTOR: NAUSET	No work Street excavation for water service next week
55 SPINELLI PLACE CONTRACTOR: SEADAR	No work
55 WHEELER STREET CONTRACTOR:	Work at end of Wheeler

SPECIAL EVENTS

Date	Event	Location	Time
October 31	Mayor's Office Halloween Celebration	City Hall Lawn	3:00 PM - 6:00 PM
November 4	Annual Family Literacy Fun Day Event	City Hall	All Day
November 5	Cambridge Half Marathon (Map attached)	100 Cambridgeside Place – First St closed between Cambridge St and Binney St – Mostly on DCR Property	6:00 AM - 12:00 PM
November 11	Veteran's Day Ceremony	Cambridge Common	8:00 AM – 2:00 PM