

CONSTRUCTION MEETING MINUTES

DATE: JUNE 22, 2020

REMINDERS/ANNOUNCEMENTS

CITY PROJECTS

CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – saw cutting and concrete sidewalk panel replacements next week Walking the street with Emily today
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Highland Street – concrete sidewalk work
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Starting work on Franklin St after July 4th – drainage work Sixth St @ Bent St – road box work
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Full depth road work at garage on Eliot St Milling Thursday, raising castings Friday Paving June 28 at night starting at 6pm – finishing around 2am Monday
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St – test pits Springfield St – services Vellucci Park – water work
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Hurley St Pleasant St – Tving Sherman St
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	NOT PRESENT
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Fixing sewer service at 8 Cottage St this week Remobilize after July 4 th Eversource Gas to relocate gas service on Cottage Court on July 6 th
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Second St @ Rogers St Skating Club – sod Misc castings
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING	No work

Community Relations: Kate Riley	
MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	No work till after July 4 Waiting on a date for the paving of the Cambridge St bike lane
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Carleton St – working on grading work should be complete August 25 th Hayward St – curb and sidewalk work Site 5 – landscaping and irrigation work Vassar @ Main St Ames St – Bond Bros working on raised crosswalk
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Phase 1 – median work and sidewalk work, final paving on Gore St, Third St and Water St – waiting on DOT approval Phase 2 – sidewalk work on the south side
LECHMERE CANAL CONTRACTOR: MCCOURT	Sheeting out this week, restoration work 30" pipe to install – TBD?
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Curb work on Cardinal Medeiros Soils removal at park – TBD Paving after July 4th
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	Retaining wall work at Holworthy St Fixing water main that was hit – coordinating with the Water Dept
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Mass Ave – drainage work by AA Will Bishop Allen Dr – backfill electrical work Columbia St – storm tank work Sidney St – paving by the end of the month, still working on logistics
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	June 27-28 – demo O'Brien Hwy closed in both directions, viaduct removal Viaduct removal complete from East St to Charlestown Ave Traffic Signal issues at Land Blvd GLT – working on TMP for Museum Way Lechmere Station – sidewalk detour for driveway apron work
CLARENDON AVE PARK CONTRACTOR: JNJ SACCA	NOT PRESENT Binder on walkways Playground equipment Art work
ROGERS STREET PARK	Working on entrance way to Twine on Third St – M-Th this week

CONTRACTOR: ARGUS	Drainage work Water line at the end of the week Mattuchio still out on Rogers St work
ROGERS STREET PARK STORAGE SHED CONTRACTOR: AVATAR	Mobilized to site this week Concrete walls, electrical work and plumbing
GLACKEN FIELD CONTRACTOR: ARGUS	Submittals Tree marking with Arborist Meeting with CWD to mark out water main
KING OPEN SCHOOL CONTRACTOR:	Raised crosswalks complete No work in the right of way this week Coordinating with Traffic Dept on line striping later in week
CITY HALL PROJECT CONTRACTOR: WT RICH	No work
FOUNDRY BUILDING CONTRACTOR: WT RICH	Demo and abatement work continues Eversource Gas – cut and cap on Bent St Trucking off of Rogers St
TOBIN SCHOOL CONTRACTOR:	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	No work
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings – Monday & Tuesday night Main St – hock signal
CAMBRIDGE WATER DEPARTMENT	NOT PRESENT

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<u>63 Mt Auburn St (Adams House)</u> – deliveries and dumpster swaps <u>1557 Mass Ave (Lewis Hall)</u> – deliveries and dumpster swaps <u>Divinty School</u> – deliveries and dumpster swaps
---------------------------	--

	<p>Houghton Library – loading off of Quincy St</p> <p>14 Story Street – sidewalk closed during work hours, all work on-site</p> <p>Quincy DeWolfe Bike Corridor – prep work this week</p>
MIT	<p>189 Vassar Street – crane pick for façade work 3pm-11pm in parking lane through July 4th</p> <p>50 Albany Street – landscaping</p> <p>MIT Boathouse – demo work, installing façade coordinating with Talbot St project</p> <p>Talbot St Outfall Project – complete tomorrow</p>

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>Harvard St @ Dana St – cable repair Morgan Ave @ Earhart – manhole repair MOB – castings on Wednesday</p>
MIRRA	<p>Aerial work: Callendar St Howard St Pleasant St River St Kelly Rd Putnam Ave Fairmont St Linden St – underground work</p>

EVERSOURCE ELECTRIC	Putnam Ave Binney St Putnam Ave & Wadsworth St Cambridge Crossing 217 Harvard St
EVERSOURCE GAS	Bishop Allen Dr DeWolfe St Fifth St @ Cambridge St – tie-in Amherst St – complete around July 10 Garfield St River St – Wednesday Laurel St - Thursday
VICINITY STEAM	NOT PRESENT
VERIZON	450 Kendall St 201 Concord Turnpike
CAMBRIDGE NETWORK SOLUTIONS	Third St – cable work start work June 29 th
CROWN CASTLE	NOT PRESENT
PHEONIX COMMUNICATIONS	Albany St Vassar St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel E/F – steel work & concrete work Parcel G – steel & concrete work Parcel H – steel & concrete work Parcel I - excavation Parcel W – interior work
--	--

	Parcel QI – exterior and interior work East St – sewer work upcoming
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Commissioning and testing East St – sewer work mid-July
50 ROGERS STREET CONTRACTOR: CONSIGLI	Rogers St closed
111 FIRST STREET CONTRACTOR: TOCCI	Derenzo – sewer work on Hurley St Wood panel deliveries – Wednesday - Friday
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Laughrey Way – drainage work Potter – tunnel work Binney St – trucking and concrete
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
165 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC	Broad Canal Way – deliveries steel
325 MAIN STREET CONTRACTOR: TURNER CONSTRUCTION	Foundations off Broadway Sewer work – pedestrian detour – meeting today
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT lifts on Columbia St - Painting and deliveries DPW needs as-builts
750 MAIN STREET CONTRACTOR:	Osbourne St closed (Main St – State St)- for slurry wall State St – test pits next week
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT Mass Ave – AA Will drainage work
COLUMBIA STREET PARKING LOT CONTRACTOR:	All work inside parking lot New entrance – Bishop Allen Dr
40 MARKET STREET CONTRACTOR:	Sewer service and electrical service on Market St Excavation for new building on Market St 265 Broadway – drainage work – working on TMP
227 PROSPECT STREET CONTRACTOR:	Utility work in Prospect St, alternating traffic
1 JFK STREET	Deliveries

CONTRACTOR: SHAWMUT CONSTRUCTION	Brattle St – lane closure Thursday & Friday for rebar delivery JFK St – Friday concrete pour
53 BOW STREET CONTRACTOR: AJ WELCH	Work postponed till July 1
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Deliveries on Mass Ave & Beech St
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	NOT PRESENT
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Grind/overlay Tuesday Median restoration DPW needs as-builts
50 CHURCHILL AVE CONTRACTOR: CONSIGLI	No work this week
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
55 WHEELER STREET CONTRACTOR: WL FRENCH	NOT PRESENT
671 CONCORD AVENUE CONTRACTOR:	Curbing on Concord Ave Pave bike lane and driveway this week
50 CAMBRIDGE PARK DRIVE CONTRACTOR:	Temp. sidewalk between 50 & 100 complete, stripping today
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	NOT PRESENT