

# CONSTRUCTION MEETING MINUTES

DATE: JUNE 21, 2021

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Punch list
<b>CHAPTER 90 – CONTRACT 23B</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline-Lansdowne) – full depth, binder paving Friday, June 25 <sup>th</sup> , castings next week
<b>GORE STREET/RUFO ROAD</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St @ Fifth –water main testing, chlorinating CIPP lining – finish this week Conduit work – Lambert St and Sixth St
<b>INMAN SQUARE PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Full depth work Hampshire St (Dickinson – Cambridge St), new road in Vellucci Plaza, paving next week
<b>MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR)</b> CONTRACTOR: NEWPORT CONSTRUCTION	No updates Coordination on shutdown dates for MBTA buses
<b>HARVARD SQ/KIOSK BUILDING</b> CONTRACTOR: WES Community Relations: Kate Riley	All work on -site
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St (Pemberton – Rindge)
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	55 Regent St Broadway @ Quincy Bristol @ Hampshire – sewer repair Line St – sewer repair Story @ Mt Auburn St - castings

<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING <b>Community Relations: Kristen Kelleher</b>	No work
<b>MISC SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA & SONS <b>Community Relations: Kristen Kelleher</b>	Bowdoin St (Martin – Linnaean) – brick sidewalks – even side Iriving St
<b>MIT SOMA PROJECT</b> CONTRACTOR: TURNER <b>Community Relations: Kate Riley</b>	Wadsworth St – structural soil, June 28 – binder paving Amherst St – chilled water and duct bank work Carleton – concrete pour
<b>MONSIGNOR O'BRIEN HWY</b> CONTRACTOR: MCCOURT <b>Community Relations: Kate Riley</b>	Cambridge St – 30" drain line MOB – north side – hardscape
<b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b> CONTRACTOR: ONYX CORP. <b>Community Relations: Kate Riley</b>	Electrical work at Huron Ave bridge – pouring concrete pads Removal of stockpile soil - Watertown Paving entrance to Water Treatment Plant Fall completion
<b>GREEN LINE EXTENSION PROJECT</b> CONTRACTOR: GLX CONTRACTORS <b>Community Relations: Kate Riley</b>	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform, superstructure painting, concrete finishing
<b>GREEN LINE TRANSFORMATION PROJECT</b> CONTRACTOR: SPS NEW ENGLAND <b>Community Relations: Kate Riley</b>	Concrete injections, concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel. 2 work shifts- 7:00 am – 3:30 pm & 8:00 pm – 6:00 am Museum Way road closure requires detour WB traffic through East St onto MOB.
<b>ROGERS STREET PARK</b> CONTRACTOR: ARGUS <b>Community Relations: Kristen Kelleher</b>	Tree installation Finishing up Dog Park Third St @ Rogers St – last pour today
<b>GLACKEN FIELD</b> CONTRACTOR: ARGUS <b>Community Relations: Kristen Kelleher</b>	Working on 2 <sup>nd</sup> field – finished Install temp. fencing Concrete pour Working on playground
<b>O'CONNELL LIBRARY PARK</b> CONTRACTOR: ARGUS <b>Community Relations: Kristen Kelleher</b>	Waiting on brick pavers Electrical work – this week
<b>DANEHY PARK/UNIVERSIAL PLAYGROUND</b> CONTRACTOR: QUIRK CONSTRUCTION <b>Community Relations: Kate Riley</b>	Top soil Concrete pour Tuesday

<b>FOUNDRY BUILDING</b> CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Bent St - Sewer service and drainage tie-in, Bent St closed at Third St
<b>BROADWAY @ GALILEO</b> CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – drainage, fine grading, utilities, base & binder pave June 26th Broadway @ Galileo – 9a/b demo drain manhole 1A set mid-week, bypass stage 2- stormwater bypass June 18 <sup>th</sup> operational, SOE work on culvert crossing Broadway @ Galileo Excavation for laterals, test water main this week Lining – access to Galileo? David said he would reach out to Ted with a date. Galileo @ Fulkerson – handicap ramp work
<b>TOBIN SCHOOL</b> CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT July start date
<b>CITY HALL</b>	Elevator work 5pm-1am
<b>CENTRAL SQUARE ELEVATOR PROJECT</b> CONTRACTOR: BARLETTA	

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	Streetlight repairs city wide Tuesday – hanging banners in Harvard Sq
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	No work
<b>CAMBRIDGE WATER DEPARTMENT</b>	Avon Hill – services – Wednesday/Thursday 153 Magazine St – curb stop install Hydrant repairs

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	45 Francis Ave (Swartz Hall/Divinity School) – no work 1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – work to start early June 7 <sup>th</sup> staging staircase on Palmer 109 Irving Street (Harvard Law School) – no work
---------------------------	--

	83 Brattle St – scaffolding take down 53 Bow Street (Randolph House) – site prep work, street closure, one-way street reversal – working started on-site
MIT	51 Vassar St – walkway adjustments 59 Vassar St – demo, trucking 70 Amherst St – manhole repairs (6 weeks) – done this week

## UTILITY COMPANIES

<b>CAMBRIDGE NETWORK SOLUTIONS</b>	No work
<b>COMCAST</b> CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Inman Sq – sidewalk vault 369 Mt Auburn St – manhole repair
<b>EVERSOURCE ELECTRIC</b>	Alewife @ Concord – work of station 47 Bishop Allen Dr 168 Hampshire St 25 Spinelli Place 1 JFK St 95 Fawcett St Huron @ Larch – planned outage – replace switches
<b>EVERSOURCE GAS</b>	Bristol St – services River St – services Allston St –services 180 Brattle St – excavation is street Norfolk St - services Hampshire St – test pits
<b>MIRRA</b>	No work
<b>VERIZON</b> CONTACT: MATT KING Matthew.i.king@one.verizon.com	799 Concord Ave 16 Cherry St
<b>VICINITY STEAM</b>	Lansdowne St - pipe install Mass Ave – test pits 2 weeks Second St @ Thorndike St – repair – applying for permit
<b>PHEONIX COMMUNICATIONS</b>	No work

## PRIVATE DEVELOPMENT PROJECTS

<p><b>CAMBRIDGE CROSSING</b> CONTRACTOR: JMA</p>	<p>Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – demo of elevator Leighton St – sidewalk work East St – sidewalk work &amp; final pave Parcel U – utility monitoring Morgan Ave – manhole work – MBTA service Water St - Verizon pole removals Cambridge St – meeting to discuss tree removals</p>
<p><b>111 FIRST STREET</b> CONTRACTOR: TOCCI</p>	<p>Charles St – shutdown street First St @ Charles St – sidewalk work</p>
<p><b>161 FIRST STREET</b> CONTRACTOR: CONSIGLI</p>	<p>No work</p>
<p><b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION</p>	<p>Binney St – duct bank, water work, hydrant</p>
<p><b>325 BINNEY STREET</b> CONTRACTOR: JM-A</p>	<p>Excavation, concrete work Binney/Fulkerson St – gate – access – Monday, Tuesday and Friday Fulkerson @ Binney – duct bank</p>
<p><b>25 EIGHTH STREET</b> CONTRACTOR: SHAWMUT</p>	<p>deliveries</p>
<p><b>40 THORNDIKE STREET</b> CONTRACTOR: JMA</p>	<p>No work</p>
<p><b>15 LAMBERT STREET</b> CONTRACTOR:</p>	<p>NOT PRESENT</p>
<p><b>100 MAIN STREET</b> CONTRACTOR:</p>	<p>Temporary sidewalk on Thursday Relocate hydrant</p>

<b>165 MAIN STREET</b> CONTRACTOR:	No work
<b>325 MAIN STREET</b> CONTRACTOR: TURNER	New fence line/drain connection next week
<b>600 MAIN STREET</b> CONTRACTOR:	Lane shift on Albany St Taking parking Demo building next week
<b>750 MAIN STREET</b> CONTRACTOR: CONSIGLI	State St – deliveries, trucking
<b>810 MAIN STREET</b> CONTRACTOR:	NOT PRESENT
<b>SQUIRRELWOOD PROJECT</b> CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month 12 Boardman St – landscaping 17 Boardman – overhead protection & dumpster through Sept 7th
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT	JFK St – lane closure, rebuild sidewalk Brattle St – lane closure Eversource Elec – date ??
<b>57 JFK STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Winthrop Alley – work continues
<b>1791 MASS AVE</b> CONTRACTOR: KEITH CONSTRUCTION	Brick sidewalk Mill – Friday, June 25, Pave – Saturday, June 26
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Mass Ave – sidewalk work Beech St – DPW inspection of sidewalk
<b>50 CHURCHILL AVE</b> CONTRACTOR:	NOT PRESENT
<b>50 CAMBRIDGEPARK DRIVE</b> CONTRACTOR: HANOVER	Off-site I/I work – Sargent St
<b>101 CAMBRIDGEPARK DRIVE</b> CONTRACTOR: CONSIGLI	NOT PRESENT
<b>125 CAMBRIDGEPARK DRIVE</b> CONTRACTOR:	NOT PRESENT Sidewalk work

## SPECIAL EVENTS

<b>Tuesday, June 22</b>	Green Rose Heritage Park – Fletcher Maynard School (12:00-4:00)
<b>Wednesday, June 23</b>	Dana Park – School event (12:00-6:00) Clement Morgan Park – DHSP Windsor Preschool Graduation (3:00-5:00) Corcoran Field Playground – 5 <sup>th</sup> grade celebration (12:00-3:00)
<b>Thursday, June 24</b>	Cambridge Carnival Jamboree – City Hall Lawn (5:00-8:00) Clement Morgan Park – DHSP Windsor Preschool graduation (3:00 – 5:00)
<b>Friday, June 25</b>	Centanni Way – Filming (1:00-6:00)
<b>Saturday, June 26</b>	Windsor St (Harvard – Washington) – repainting mural (8:00am – 6:30pm)