

CONSTRUCTION MEETING MINUTES

DATE: MAY 17, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave – bike lane painting this week Brewster – topcoat
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Magazine-Pearl) – sidewalk work Franklin St (Pearl-Brookline) – full depth Meeting with MBTA – walk through on bus detour for Magazine - River
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St – hydrant work at the rink Water shutdown Wednesday from Sixth St – Seventh St for tie-in CIPP Lining starting June 1
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Springfield St Parking Lot - excavation Vellucci Plaza – conduit work, traffic signals Antrim St – hydrant work
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates Working on Noise variance
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	No work Meeting with MBTA on Tuesday Pending approval of jersey barriers – install later this week
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St – manhole work bypass pump installed last week running overnight, 3 weeks of work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	133 Irving St – catch basin 43 Francis Ave Irving @ Bryant

	East St @ Glassworks – concrete work in manhole Cypress St - manholes
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	1667 Mass Ave – sidewalk repair Bowdoin St (Martin – Linnaean) – sidewalk work
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – under drain work / flow fill
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Working from Land Blvd to East St –curb & sidewalk work, street lighting relocating East St – drainage
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Project extending to fall Plantings Final paving date ?? Upcoming work: Mt Auburn Bridge work by MADOT but no work in the right of work (May-August) Mt Auburn Bridge – lighting, need assistance from Eversource
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA Community Relations: Kate Riley	Line striping – late this week/next week
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Painting superstructure – single lane closures for operation, tracking building Work on Lechmere platform Right lane closure outbound (Monday-Saturday 7:00 am – 7:00 pm)
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Southbound lane closure on Museum Way – detour in place Work hours: 7:00 am – 7:00 pm, 7 days/week Concrete injections, walkways, platforms & deck panels at viaduct area Duct bank, guardrails, rail work, wiring, signal work Charlestown Ave – night work Sunday-Thursday 9:00pm-5am
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Planting trees Final paving Saw cut Second St – curb & sidewalk work Rubber installed Tuesday
GLACKEN FIELD	Working on 2 nd field – infield clay and sod in 2-3 weeks

CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Working on playground
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Electrical work Waiting on gifted items to be delivered
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Hauling material Concrete work
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Concrete placement - Tuesday
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – drainage, landscape, soil, irrigation, plantings Broadway (Blue Garage) – backfilling water, bypass, pedestrian detours Broadway (Between East & West service Rd) Friday night work line striping lane shift working into Saturday intersection near West service Rd Stage 1 bypass set-up and operating
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT July start date
CITY HALL	Friday power shutdown to switch over service working hours (12:30p-12:30a)
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Hanging banners – Cambridge St & Mass Ave
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings – Tuesday night Hampshire St @ Prospect St-left turn lane
CAMBRIDGE WATER DEPARTMENT	Avon Hill – water main replacement (3 months) 110 Magazine St Garfield St Clement Morgan Park

	Aberdeen Terrace
--	------------------

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	45 Francis Ave (Swartz Hall/Divinity School) – deliveries/dumpster swaps 1557 Mass Ave (Lewis Hall) – deliveries/dumpster swaps 14 Divinity Ave (Divinity Hall) – deliveries/dumpster swaps 36 Holyoke Street (Malkin Athletic Center) – Winthrop St (Dunster-Holyoke) closed during work hrs 32/42 Church Street (former Border Café) – work to start early June 7 th staging stair case on Palmer 109 Irving Street (Harvard Law School) – no work 83 Brattle St – no work Randolph House- Mt Auburn House – start date of July
MIT	51 Vassar St – pile driving, foundation 59 Vassar St – no work, enabling work 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs through July 70 Amherst St – manhole repairs (6 weeks) 77 Vassar St – steam line repair TBD

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	1418 Cambridge St 125 Monroe St 7 Temple St Harvard @ Scouting Way
EVERSOURCE ELECTRIC	Mass Ave/Russell – off schedule transfer Third St @ O'Brien – traffic control cabinet 350 Water St Cemetery – street lights
EVERSOURCE GAS	Bristol St – services River St – services Hingham St Allston St Cherry St/Eaton - services

	180 Brattle St – cut/cap Sibley Ct
MIRRA	No work
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Magazine @ Auburn 10 Wilson 748 Memorial Drive
VICINITY STEAM	Front St Lansdowne St Mass Ave crossing ??
PHEONIX COMMUNICATIONS	Line St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – working on stairs, elevator decommissioned Leighton St – sidewalk work East St – duct bank work Parcel U – temp. electric Morgan Ave/Water St - power
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – facade work, boom lifts Hurley St – saw cutting, curb work First St – boom lift
161 FIRST STREET CONTRACTOR: CONSIGLI	Not Present
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Monroe St – duct bank Binney St – duct bank
325 BINNEY STREET CONTRACTOR: JM-A	Excavation Pouring walls Concrete deliveries Using gate at Fulkerson & Binney – Tuesday, Wednesday, Friday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Deliveries – Tuesday & Friday
40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET	NOT PRESENT

CONTRACTOR:	
100 MAIN STREET CONTRACTOR:	Water shutdown at end of week
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Deliveries Set-up assist crane to take down tower crane – Friday - Sunday
750 MAIN STREET CONTRACTOR: CONSIGLI	Main/Osbourne – boom lifts Trucking for garage excavation
810 MAIN STREET CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – sidewalk restoration work Brattle St – façade work, lane closure – take down scaffolding take down Friday
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Excavation, forming, backfill in alley ways
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Sidewalk work, curb work – starting next week
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk and curb work, concrete inside fence Light poles moved – Diane tracking
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work Off-site I/I work – distributed notices, start saw cutting Wednesday
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT Sidewalk work, prep for mill/overlay