

CONSTRUCTION MEETING MINUTES

DATE: AUGUST 12, 2019

CITY PROJECTS

CHAPTER 90 – CONTRACT 21 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Porter & Harding – clean-up and punch list items
CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – concrete pours this week Parker – saw cutting; sidewalk work near school
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Concord Ave – raising casting to binder grade; begin sidewalk work from near Concord and Garden
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Mobilizing to work site Sixth Street & St Mary’s Road – deliveries; drainage work to start Wednesday or Thursday
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	On – Hold Work on hold for Eversource Gas and Electric work
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	Central Sq – Pleasant St – Pearl St Bellis Circle Saginaw
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Lopez – sewer and drain work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	NOT PRESENT Huron Ave – frames & covers Magazine St @ Upton
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	Paving beginning August 19 th Bigelow St (Mass Ave – Harvard) Inman St @ Harvard St

	<p>Irving St (Bryant – Scott) Farrar (Scott – Holden) Berkeley St (Garden – Phillips Place) Phillips Place Craigie (Berkeley – School) Brattle St (Willard – Longfellow) Stearns (Sherman – Newell) Fenno (Sherman – Dead End) Bellis Circle (parking lot side) Sherman St at RR tracks Coolidge Hill Rd Huron Ave (Grove to Fresh Pond Pkwy) Cushing (Huron Ave to School)</p>
<p>MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley</p>	<p>Cambridge @ Prospect St – ramps on all 4 corners 391 Harvard St Avon St</p>
<p>KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley</p>	<p>NOT PRESENT</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION</p>	<p>Amherst St – sidewalk work Concrete deliveries – M-F Soil hauling, dumpster swaps, deliveries - daily</p>
<p>CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley</p>	<p>Utility work at pump station</p>
<p>GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley</p>	<p>Temporary pole in place; excavation started</p>
<p>MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley</p>	<p>Water work in median Tie-in Friday night – shutdown Water work on the north side next week Sidewalk crews next week at Gore St</p>

BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Water work on Cardinal Medeiros – 2 weeks
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	NOT PRESENT No work
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Washington to Roseland – curb work
MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA	NOT PRESENT
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Tank excavation; crane at Mass Ave shaft Force main work next week in Mass Ave
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	
GRAHAM & PARKS SCHOOL PLAYGROUND CONTRACTOR: JNJ SACCA	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	NOT PRESENT
CAMBRIDGE TRAFFIC DEPARTMENT	Night time pavement markings
CAMBRIDGE WATER DEPARTMENT	Dodge St – water services Callendar St – water main

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<u>1350 Mass Ave (Smith Center)</u> – Deliveries and dumpster swaps; crane work Tuesday and Thursday 1AM-7AM
---------------------------	--

	<p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>63 Mt Auburn St (Adams House)</u> – deliveries and dumpster swaps. Water shutdown is scheduled for Tuesday, August 13 12AM-5AM. This work is associated with the cut and cap of the existing waterline service and the activation of the 24” water main. There is MBTA ductbank conflict that the team is looking to resolve. Sidewalks will reopen this week.</p> <p><u>45 Francis Ave (Andover Hall)</u> – deliveries and dumpster swaps all week</p> <p><u>1557 Mass Ave (Lewis Hall)</u> – deliveries all week</p> <p><u>42 Quincy (Gund Hall)</u> – no work</p> <p><u>1465 Mass Ave (Harvard Hall)</u> –deliveries from Johnson Gate</p> <p><u>485 Broadway</u> – no work</p> <p><u>57 Shephard St</u> – no work</p> <p><u>41 Appian Way</u> – Crews have plated the excavated area until the piping has arrived. Work is not scheduled to resume for another 1-2 weeks.</p>
MIT	<p><u>189 Vassar Street</u> – stormwater work, façade panel deliveries</p> <p><u>50 Albany Street</u> – Albany St closed (Main to Portland), east bound closed – deliveries</p> <p><u>20 Ames Street</u> – steam repairs – permitting – August 12 start date</p>

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>NOT PRESENT Columbia @ Harvard 259 Cambridge St Main St @ Wadsworth St – conduit repair</p>
---	--

<p>MIRRA</p>	<p>Franklin St Windsor St Essex St Norfolk St</p>
<p>EVERSOURCE ELECTRIC Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Matthew Viens matthew.viens@eversource.com</p>	<p>NOT PRESENT 144 Smith Place Lopez St 203 Concord Turnpike Albany St Coolidge Hill</p>
<p>EVERSOURCE GAS Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com John Burke – Supervisor, Gas Operations john.v.burke@eversource.com Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	<p>Ames St – main work Inman Sq - Hampshire @ Beacon St – tie-in Wadsworth St – cut/cap @ headhouse Columbia St Hancock St Binney St Irving/Francis/Bryant – services Albany St <u>Paving:</u> Dunster St Winthrop St South St Trowbridge Place Union St Clark St York St Webster Ave Windsor St</p>

VEOLIA	No work
VERIZON	75 Mt Auburn St 200 Alewife Brook Pkwy 30 Brattle St 95 Mt Auburn St
CAMBRIDGE NETWORK SOLUTIONS	Albany St @ Mass Ave – paving 100 Main St – test pits - permitting
CROWN CASTLE	No work
PHEONIX COMMUNICATIONS	Line St Spring St Bent St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	All foundation work
10 NORTHPOINT BLVD CONTRACTOR:	No work
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Pouring slab on grade
50 ROGERS STREET CONTRACTOR: CONSIGLI	Rogers St – closed to traffic
FIRST STREET (SEWER SEPARATION WORK) CONTRACTOR: DERENZO	
111 FIRST STREET CONTRACTOR: TOCCI	Hurley St – sewer work – street closed – paving Thursday Charles St – paving Thursday
249 THIRD STREET	No work

CONTRACTOR: W.L. FRENCH	
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	No work
399 BINNEY STREET CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	Sidewalk work on Binney St
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
I BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
I 45 BROADWAY CONTRACTOR: TURNER	Drain manhole and catch basin install Traffic mast arm Concrete pour on Thursday – sidewalks Broadway & Galileo – mill Saturday 8/17, pave 8/24
325 MAIN STREET CONTRACTOR:	Hauling demo
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	Deliveries and dumpster swaps, sidewalk open by Friday
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
40 MARKET STREET CONTRACTOR:	NOT PRESENT
I 14 INMAN STREET CONTRACTOR:	NOT PRESENT
10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION	CO inspections Milling Monday 8/12 Sidewalk pours this week
10 SODEN STREET CONTRACTOR:	NOT PRESENT
I JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	NOT PRESENT
72 MT AUBURN STREET CONTRACTOR:	NOT PRESENT
199I MASS AVE	Beech St – utility work – lane closed – 1 more week

CONTRACTOR: NAUSET CONSTRUCTION	
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	NOT PRESENT
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Eversource work in sidewalk
253 WALDEN STREET CONTRACTOR: ONYX CORP	Sherman St – milling & overlay August 19
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Lifts on street – 1 lane closed this week Dewatering system installed Wednesday/Thursday
55 WHEELER STREET CONTRACTOR: WL FRENCH	No work
671 CONCORD AVENUE CONTRACTOR:	deliveries Hauling soil
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	Electrical work

SPECIAL EVENTS

AUGUST 16	PARK SOUNDS	WINTHROP PARK, BEER GARDEN ON WINTHROP ST
AUGUST 16	MARKET CENTRAL SUMMER FRIDAY – CSBA EVENT	LAFAYETTE SQ – COLUMBIA ST CLOSED FROM BISHOP ALLEN TO MAIN ST
AUGUST 18	RACE 4 RESEARCH – WALKATHON STARTS AT 9AM 5K RACE STARTS AT 10AM	300 TECHNOLOGY SQ, PORTLAND ST, MAIN ST, AMES ST, BROADWAY, WARE ST, HARVARD ST, PORTLAND ST, TECH SQ WALKING ROUTE: TECH SQ, PORTLAND ST, MAIN ST, WADSWORTH ST, MEMORIAL DR, AMESBURY ST, MEMORIAL DR, BROOKINE ST, FRANKLIN

		ST, SIDNEY ST, MASS AVE, PORTLAND ST, TECH SQ
AUGUST 18	CENTRAL SQUARE FOOD TRUCK FESTIVAL – 11AM-5PM	65 PROSPECT ST
AUGUST 22	OLD TIME BASEBALL GAME – 5PM-10PM	ST PETER'S FIELD, SHERMAN ST CLOSED
AUGUST 23	THE CRNC/CAMBRIDGE BETA FISH BLOCK PARTY – 12PM-6PM	ONE LANE AT 8 DANA ST CLOSED 12-4PM EVEN WILL MOVE TO HANCOCK PARK 4- 6PM
AUGUST 24	DANCES OF THE SPIRIT EVENT – 2PM-5PM	LONGFELLOW PARK