

CONSTRUCTION MEETING MINUTES

DATE: MAY 6, 2019

CITY PROJECTS

| | |
|---|--|
| CHAPTER 90 – CONTRACT 21 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley | Thorndike St – sawcutting this week, testing panels |
| CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley | No work this week |
| CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley | Huron Ave (Garden St - Raymond St) – drainage and then starting on water main next week |
| HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley | Water main work today from Winthrop St to JFK St |
| CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley | Pleasant St @ Putnam Ave First St |
| COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley | Submittals Pre-Con surveys Start next week |
| REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley | Longfellow Park Frames & Covers – various locations |
| MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley | Start grinding this week Cemetery Little Mass Ave (Mass Ave – Waterhouse) Everett St (Mass Ave – Oxford St) University Rd Flagg St (Banks St – Memorial Dr) Bigelow St (Mass Ave – Harvard St) |

| | |
|---|--|
| | Concord Ave (Moulton St – Smith Place) Steel Place Traill Street |
| MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley | No work Start mid-May |
| KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley | Concrete deliveries Tuesday and Thursday Deliveries with parking restrictions |
| MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION | NOT PRESENT Wadsworth St - drainage Amherst St soil hauling, rebar, steel Concrete work |
| CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley | Water/drain line at pump station |
| GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley | Sciarappa to Third St |
| MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley | Drain manhole work in median Water work in a week |
| BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT | York Place – complete this week Brick crossing; water shutdown Saturday |
| CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. | NOT PRESENT |
| BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION | Pouring sidewalks in bound to City line |

| | |
|--|--|
| MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA | Central Sq – utility work at night Harvard Sq – day work |
| PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA | Tunneling work, soil hauling Crane work during the day Mass Ave @ Douglass |
| GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors | <ul style="list-style-type: none"> ▪ Work in East St: Looking to get into East Street and Parcel in front of glassworks start 5/13/2019. ▪ UMP/SMP Install ▪ Sewer Video ▪ Test Pit on Utilities ▪ Prep for tree removal ▪ Prep for drill crew ▪ Trench across East Street (TJ proposed an alternative that eliminates the need to trench – I’ll forward email) ▪ Temp Fence Install ▪ Survey Layout <p>North First St – drilled shaft installation – pour Thursday</p> |

CITY DEPARTMENTS

| | |
|--|--|
| CAMBRIDGE ELECTRICAL DEPARTMENT | No work |
| CAMBRIDGE TRAFFIC DEPARTMENT | Pavement marking in Porter Sq today Night markings this week Monday – Wednesday various locations |
| CAMBRIDGE WATER DEPARTMENT | Grey Garden East – services, 2weeks remaining |

UNIVERSITY PROJECTS

| | |
|---------------------------|---|
| HARVARD UNIVERSITY | <u>10 Holyoke Place (Lowell House)</u> – replace casting on Plympton St this week <u>Smith Center</u> –hoist on Dunster St |
|---------------------------|---|

| | |
|------------|--|
| | <p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>Adams House</u> – starting June 3</p> |
| MIT | <p><u>189 Vassar Street</u> – steel deliveries</p> <p><u>50 Albany Street</u> – Albany St closed (Main to Portland) finishing this week??</p> <p><u>130 Vassar Street</u> – sanitary line repair</p> <p><u>219 Vassar St</u> – roof replacement project – working on plan and permitting</p> <p>Manhole replacement Project – on-going campus wide</p> |

UTILITY COMPANIES

| | |
|---|---|
| <p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p> | <p>329 Broadway 10 Education Circle 399 Binney St - trench</p> |
| MIRRA | <p>Market St Columbia St 145 Broadway – Saturday work on-site</p> |

| | |
|--|---|
| <p>EVERSOURCE ELECTRIC Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Bill Zamparelli – 617-629-3265 william.zamparelli@eversource.com Matthew Viens matthew.viens@eversource.com</p> | <p>NOT PRESENT</p> |
| <p>EVERSOURCE GAS Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com</p> <p>Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com</p> <p>Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p> | <p>Ames St – main work Belmont St –working on services Inman Sq – moving to Hampshire St – 2 new mains Allston @ Fairmont – services Green St - services Putnam Ave (Brookline-Sidney) – services 1699 Mass Ave – on-hold</p> |
| <p>VEOLIA</p> | <p>Second St @ Spring St – steam stack in manhole – work on-going for 2 weeks Cambridge Pkwy – condensate repair</p> |
| <p>VERIZON</p> | <p>325 Main St 227 Cambridge St – pole removal 2000 Mass Ave</p> |

| | |
|------------------------------------|---|
| | 50 Cambridge St 11 First St 1030 Mass Ave |
| CAMBRIDGE NETWORK SOLUTIONS | NOT PRESENT |
| CROWN CASTLE | Tufts St Green St Harrington Ellsworth |

PRIVATE DEVELOPMENT PROJECTS

| | |
|--|--|
| CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA | Interior work |
| CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR: | All foundation work |
| 10 NORTHPOINT BLVD CONTRACTOR: | Sidewalk work |
| CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION | Backfilling and damp proofing Eversource equipment? |
| 50 ROGERS STREET CONTRACTOR: CONSIGLI | Wednesday – street closed for steel erection 3-4 weeks, opposite sidewalk remains open for pedestrians |
| 85 FIRST STREET CONTRACTOR: GROOM CONSTRUCTION | NOT PRESENT |
| 107 FIRST STREET CONTRACTOR: | NOT PRESENT |
| FIRST STREET (SEWER SEPARATION WORK) CONTRACTOR: DERENZO | No work |
| 249 THIRD STREET CONTRACTOR: W.L. FRENCH | NOT PRESENT |
| 399 BINNEY STREET CONTRACTOR: RICHMOND GROUP/W.L. FRENCH | NOT PRESENT |

| | |
|--|--|
| 15 LAMBERT STREET CONTRACTOR: | Next week - Wednesday- Gore St – utility work in street |
| 305 WEBSTER AVENUE CONTRACTOR: | NOT PRESENT |
| 1385 CAMBRIDGE STREET CONTRACTOR: | NOT PRESENT |
| I BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC | NOT PRESENT |
| 145 BROADWAY CONTRACTOR: TURNER | Utility work on west side Pouring concrete on site both sides this week deliveries |
| 139 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC. | NOT PRESENT |
| 165 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC | NOT PRESENT |
| 325 MAIN STREET CONTRACTOR: | Utility cut & cap on site Temporary sidewalk in use for pedestrians |
| 907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION | No work |
| 415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC | NOT PRESENT |
| 10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION | Essex St – closed, lifts in street for 2 weeks Eversource – Tuesday work on vault |
| 300 PUTNAM AVENUE CONTRACTOR: | NOT PRESENT |
| 1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION | Deliveries Beech St utilities in 3 weeks |
| 1868 MASS AVE CONTRACTOR: YOUNG ENGINEERING | NOT PRESENT |
| 1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION | Eversource gas work on Mass Ave – on-hold Permits for water work |
| 253 WALDEN STREET CONTRACTOR: ONYX CORP | Sidewalk work on Walden St |
| 77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION | Lifts on New St |
| 297 CONCORD AVENUE | NOT PRESENT |

| | |
|--|--|
| CONTRACTOR: 671 CONCORD AVENUE | |
| CONTRACTOR: 40 ACORN PARK DRIVE | Deliveries Next week: 1 lane for concrete placement |
| CONTRACTOR: JMA/DERENZO 193 CONCORD TURNPIKE | NOT PRESENT |
| CONTRACTOR: 211 CONCORD TURNPIKE | NOT PRESENT |
| CONTRACTOR: W.L. FRENCH | NOT PRESENT |

SPECIAL EVENTS

| | | |
|---------------|---|--|
| MAY 9 | HARVARD LAMPOON PARADE – 6PM-7PM | Closing Mass Ave @ Quincy St, Harvard St @ Mass Ave, Holyoke St, Bow St, 1 lane on Mt Auburn St |
| MAY 11 | WILD RABBIT MOTO SHOW – 6AM-11PM | State St closed |
| MAY 12 | RABINDRANATH TAGORE CELEBRATION 2PM- 4PM | Harvard Sq Pit Area |
| | | |
| | | |
| | | |
| | | |