

CONSTRUCTION MEETING MINUTES

DATE: MAY 13, 2019

CITY PROJECTS

CHAPTER 90 – CONTRACT 21 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Thorndike St – starting at Fulkerson St, replace panels starting Wednesday, pouring concrete Thursday
CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – sawcutting this week, after Thorndike St they will be replacing panels on Dudley.
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave (Garden St - Raymond St) – 1 more week of work and then replacing main next week
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Water main work 1-2 weeks from Winthrop St to JFK St Would like to review path of water main with CWD Eversource Electric – vault on Eliot needs to be adjusted
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sixth St from Binney St to Cambridge St and some side streets
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Work starting Monday, 5/20 – test pits at Brookline St
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Longfellow Park Frames & Covers – various locations in West Cambridge
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No Work
MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	No work Start mid-May

KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	Concrete deliveries Tuesday and Friday Deliveries Demo sidewalks on Cambridge St
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Wadsworth St - drainage Amherst St – road reconstruction soil hauling, rebar, steel Concrete work M, W, Th
CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley	Water/drain line at pump station
GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley	Sciarappa @ Gore St – 2 crews
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Drain manhole work in median Water work in a week
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Drain manhole #3 install at 399 Binney St Footings at r/r crossing Eversource duct bank
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	Delivery of plantings Detention basin re-design
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Pouring sidewalks inbound near Scott St, outbound from Washington to Park
MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA	NOT PRESENT
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Tunneling work, soil hauling, deliveries Crane work during the day Mass Ave @ Douglass - drainage
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	Continue drilled shaft installation – working within in MBTA right of way on east side of Water Street (between 21 Water Street and 169 Monsignor O'Brien Highway)

	<p>Set up construction area in front of 3 Glassworks Ave (at East Street and Monsignor O'Brien Highway) – prep for drill shaft work (construction fencing, topsoil removal/placement of suitable material, tree removal, survey, locate utilities). Wednesday/Thursday install utility monitoring points in East Street (pending for MassDOT access permit being issued) May begin setting up for drilling activities at Lot R (west side of East Street/former MBTA parking lot)</p>
--	---

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	NOT PRESENT
CAMBRIDGE TRAFFIC DEPARTMENT	Night markings this week Wednesday & Thursday various locations
CAMBRIDGE WATER DEPARTMENT	Grey Garden East – services, 2weeks remaining

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p>COMMENCEMENT – MAY 30-31</p> <p><u>10 Holyoke Place (Lowell House)</u> – paving Holyoke & Plympton Streets</p> <p><u>Smith Center</u> – night time crane work</p> <p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>Adams House</u> – starting June 3</p> <p><u>12 Oxford Street</u> – crane pick on Saturday</p>

MIT	<p>COMMENCEMENT – JUNE 7</p> <p><u>189 Vassar Street</u> – steel deliveries</p> <p><u>50 Albany Street</u> – Albany St closed (Main to Portland), west bound will open Monday next week</p> <p><u>130 Vassar Street</u> – no work</p> <p><u>219 Vassar St</u> –</p> <p><u>Manhole replacement Project</u> – on-going campus wide</p>
------------	--

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>329 Broadway 399 Binney St – trench 137 Mt Auburn St 26 Lansdowne St</p>
<p>MIRRA</p>	<p>No work</p>
<p>EVERSOURCE ELECTRIC Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Bill Zamparelli – 617-629-3265 william.zamparelli@eversource.com Matthew Viens matthew.viens@eversource.com</p>	<p>23 Charles St 45 Pleasant St Marcella Dawes Walden 859 Cambridge St 465 Cambridge St 55 Wheeler St Mass Ave @ Pemberton Broadway @ Trowbridge</p>
<p>EVERSOURCE GAS Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com</p>	<p>Ames St – main work Belmont St –working on services Inman Sq – moving toward city line Allston @ Fairmont – services Green St - services</p>

<p>Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com</p> <p>Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	<p>Trowbridge Place – starting today</p>
<p>VEOLIA</p>	<p>Second St @ Spring St – steam stack in manhole – work on-going for 2 weeks</p>
<p>VERIZON</p>	<p>NOT PRESENT 11 Frist St 240 Mass Ave 121 Third St</p>
<p>CAMBRIDGE NETWORK SOLUTIONS</p>	<p>No work 2 Canal Park – excavation starting 5/20</p>
<p>CROWN CASTLE</p>	<p>Ellsworth Park</p>
<p>PHEONIX COMMUNICATIONS</p>	<p>Testing for Crown Castle – various locations</p>

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Interior work
CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	All foundation work
10 NORTHPOINT BLVD CONTRACTOR:	Sidewalk work – Tuesday & Thursday
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Utility work Surcharging area
50 ROGERS STREET CONTRACTOR: CONSIGLI	Street will remain closed
85 FIRST STREET CONTRACTOR: GROOM CONSTRUCTION	NOT PRESENT
107 FIRST STREET CONTRACTOR:	NOT PRESENT
FIRST STREET (SEWER SEPARATION WORK) CONTRACTOR: DERENZO	Work to start on Binney St Monday 5/20
249 THIRD STREET CONTRACTOR: W.L. FRENCH	NOT PRESENT
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Early June start date
399 BINNEY STREET CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	NOT PRESENT
15 LAMBERT STREET CONTRACTOR:	Gore St – sanitary & drain work starting this week, complete by Friday
305 WEBSTER AVENUE CONTRACTOR:	deliveries
1385 CAMBRIDGE STREET CONTRACTOR:	NOT PRESENT
I BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
145 BROADWAY CONTRACTOR: TURNER	Concrete work Monday & Friday Drain line on-hold
139 MAIN STREET	NOT PRESENT

CONTRACTOR: JOHN MORIARTY & ASSOC.	
165 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
325 MAIN STREET CONTRACTOR:	cut & cap water demo abatement hydrant install
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	Columbia St – closed at 9 am Excavation work on Mass Ave
10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION	Essex St – lifts in street Eversource – installation of structure
300 PUTNAM AVENUE CONTRACTOR:	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	Demo of building Jersey barriers, site fencing June 3 start date – 15 month duration
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	No work
1868 MASS AVE CONTRACTOR: YOUNG ENGINEERING	NOT PRESENT
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Saturday – Eversource Gas work
253 WALDEN STREET CONTRACTOR: ONYX CORP	Sidewalk work on Walden St - Wednesday-Friday
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Lifts on New St
297 CONCORD AVENUE CONTRACTOR:	NOT PRESENT
671 CONCORD AVENUE CONTRACTOR:	NOT PRESENT Deliveries Wednesday - 1 lane for concrete placement
40 ACORN PARK DRIVE CONTRACTOR: JMA/DERENZO	NOT PRESENT
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT

211 CONCORD TURNPIKE

CONTRACTOR: W.L. FRENCH

No work

SPECIAL EVENTS

MAY 17	PARK SOUNDS 5PM-11PM	Winthrop Park – Winthrop St closed between JFK & Eliot Sts
MAY 18	THE NEWTOWNE SCHOOL SPRING FLING & FUN RUN – 10AM-2PM	11 GARDEN ST & CAMBRIDGE COMMON
MAY 18	COMMUNITY BIKE RIDE – 8AM-3PM	STARTS AT JOAN LORENTZ PARK
MAY 19	INMAN EATS & CRAFTS – 12PM-4PM	CAMBRIDGE ST CLOSED (PROSPECT-SPRINGFIELD)
MAY 19	HARVARD SQUARE MAYFAIR – 12PM-6PM	HARVARD SQ – SQUARE EFFECTED BY STREET CLOSURES
MAY 19	BAKED FESTIVAL – 7AM-6PM	95 PROSPECT STREET
MAY 20	DPW ROAD SHOW – 8AM-3PM	SENNOTT PARK