

CONSTRUCTION MEETING MINUTES

DATE: AUGUST 19, 2019

CITY PROJECTS

CHAPTER 90 – CONTRACT 21 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No activity
CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Parker St – sidewalk work
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave – castings, sidewalk work
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Drainage work on St. Mary's Rd Sixth St – work later in the week
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	On – Hold Work on hold for Eversource Gas and Electric work
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Hampshire St & Cambridge St - cleaning
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Lopez – sewer finishing work and then starting storm drain work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Huron Ave – castings 107 Portland St – catch basin 44 Bellis Circle – sewer repair
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	Paving beginning August 19 th Bigelow St (Mass Ave – Harvard) Inman St @ Harvard St Irving St (Bryant – Scott)

	<p>Farrar (Scott – Holden) Berkeley St (Garden – Phillips Place) Phillips Place Craigie (Berkeley – School) Brattle St (Willard – Longfellow) Stearns (Sherman – Newell) Fenno (Sherman – Dead End) Bellis Circle (parking lot side) Sherman St at RR tracks Coolidge Hill Rd Huron Ave (Grove to Fresh Pond Pkwy) Cushing (Huron Ave to School)</p>
<p>MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley</p>	<p>160 Second St 330 Cambridge St 254 Bent St Prescott St</p>
<p>KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley</p>	<p>Finishing raised crosswalk Tuesday night - paving</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION</p>	<p>Amherst St – sidewalk work Concrete deliveries – M-F Soil hauling, dumpster swaps, deliveries - daily</p>
<p>CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley</p>	<p>Utility work at pump station</p>
<p>GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley</p>	<p>Tie-in at MWRA</p>
<p>MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley</p>	<p>8" water on Third St 10" water on north side on Third St</p>

BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Water work on Cardinal Medeiros – 2 weeks
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	NOT PRESENT No work
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Paving – Washington – Park Cycle track
MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA	Harvard – elevator Central – emptying pit
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Rebar on wet well Installing bracing Mass Ave – crane gone Monday Curb & sidewalk work
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	Working in the MBTA right of way from Water St to East St
GRAHAM & PARKS SCHOOL PLAYGROUND CONTRACTOR: JNJ SACCA	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	671 Concord Ave – conduit repair by JNJ Sacca
CAMBRIDGE TRAFFIC DEPARTMENT	Night time pavement markings
CAMBRIDGE WATER DEPARTMENT	Dodge St – water services

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1350 Mass Ave (Smith Center) – Deliveries and dumpster swaps; crane work Tuesday and Thursday 1AM-7AM
---------------------------	---

	<p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>63 Mt Auburn St (Adams House)</u> – Deliveries and dumpster swaps. Over the weekend, Bow Street (Linden to Plympton) was given back to the City. As part of giving back the street, the traveling direction was flipped to allow for parking meters to stay online for the duration of the project.</p> <p><u>45 Francis Ave (Andover Hall)</u> – deliveries and dumpster swaps all week</p> <p><u>1557 Mass Ave (Lewis Hall)</u> – deliveries all week</p> <p><u>42 Quincy (Gund Hall)</u> – no work</p> <p><u>1465 Mass Ave (Harvard Hall)</u> –deliveries from Johnson Gate</p> <p><u>485 Broadway</u> – no work</p> <p><u>57 Shephard St</u> – no work</p> <p><u>41 Appian Way</u> – Crews have plated the excavated area until the piping has arrived. Work is not scheduled to resume for another 1-2 weeks.</p> <p><u>Holyoke @ Mt Auburn St</u> – sidewalk work</p>
<p>MIT</p>	<p><u>189 Vassar Street</u> – stormwater work, façade panel deliveries</p> <p><u>50 Albany Street</u> – Albany St closed (Main to Portland), east bound closed – deliveries</p> <p><u>20 Ames Street</u> – steam repairs – street one way River to Main St</p> <p><u>Vassar St</u> – utility work on east side (Mass Ave – Main St) parking restrictions</p>

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro</p>	<p>NOT PRESENT Amherst St – conduit repair</p>
--	---

<p>617-279-7037 Anthony_vataloro@comcast.com</p>	<p>259 Cambridge St – sidewalk repair Harvard St @ Inman St – manhole repair 907 Main St – conduit work on Columbia St side</p>
<p>MIRRA</p>	<p>7 Philips Place</p>
<p>EVERSOURCE ELECTRIC Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Matthew Viens matthew.viens@eversource.com</p>	<p>NOT PRESENT 144 Smith Place 10 Soden St 195 Albany St 249 Third St 203 Concord Turnpike Mt Auburn St 23 Trowbridge St</p>
<p>EVERSOURCE GAS Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com John Burke – Supervisor, Gas Operations john.v.burke@eversource.com Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	<p>Ames St – main work Inman Sq - Hampshire @ Beacon St – tie-in Wadsworth St – cut/cap @ headhouse Columbia St Hancock St Binney St Irving/Francis/Bryant – services 799 Concord Ave Cambridge St - excavation</p>

VEOLIA	No work
VERIZON	145 Broadway 640 Memorial Dr 30 Brattle St 95 Mt Auburn St 100 Binney St
CAMBRIDGE NETWORK SOLUTIONS	Mass Ave - trenching
CROWN CASTLE	No work
PHEONIX COMMUNICATIONS	Bent St Binney St Northpoint Blvd – line crew

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	All foundation work
10 NORTHPOINT BLVD CONTRACTOR:	Possibly re-installing thermoplastic markings in the Bike Path towards the end of the week (Thursday / Friday)
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Pouring slab on grade
11 EDUCATION CIRCLE CONTRACTOR:	Sewer tie-in
50 ROGERS STREET CONTRACTOR: CONSIGLI	Rogers St – closed to traffic

FIRST STREET (SEWER SEPARATION WORK) CONTRACTOR: DERENZO	
111 FIRST STREET CONTRACTOR: TOCCI	Hurley St – sewer work – street closed
249 THIRD STREET CONTRACTOR: W.L. FRENCH	Rogers – paving & curbing
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Curb cut – pending permits
399 BINNEY STREET CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	Working on Cardinal Medeiros sidewalk at One Kendal Square through the middle of the week, moving to Binney Street sidewalk by railroad tracks at end of the week. Sidewalk being placed on Wednesday.
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
1 BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
145 BROADWAY CONTRACTOR: TURNER	Landscaping on south side East side binder Saturday, 8/24 - paving
325 MAIN STREET CONTRACTOR:	MBTA Head House -Working off hours 1am-9am Tuesday – Thursday
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	Utility work
750 MAIN STREET CONTRACTOR:	Re-routing pedestrians, sidewalk work
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	Sidewalk work on Mass Ave Sidewalk open next Wednesday
40 MARKET STREET CONTRACTOR:	No work
114 INMAN STREET CONTRACTOR:	NOT PRESENT
10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk work Monday – Thursday Temp patch to Eversource vault

10 SODEN STREET CONTRACTOR:	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	Demo work – 3 weeks TMP in place with police detail, and dust control
72 MT AUBURN STREET CONTRACTOR:	NOT PRESENT
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sewer work this week, drainage work next week
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	No work
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Eversource work in sidewalk Drywall delivery
253 WALDEN STREET CONTRACTOR: ONYX CORP	Sherman St – milling & overlay Wednesday - Thursday
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Boom lift on south bound lane
55 WHEELER STREET CONTRACTOR: WL FRENCH	No work
671 CONCORD AVENUE CONTRACTOR:	Boom lift later in week
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	On-site work

SPECIAL EVENTS

AUGUST 22	OLD TIME BASEBALL GAME – 5PM-10PM	ST PETER'S FIELD, SHERMAN ST CLOSED
AUGUST 23	THE CRNC/CAMBRIDGE BETA FISH BLOCK PARTY – 12PM-6PM	ONE LANE AT 8 DANA ST CLOSED 12-4PM EVEN WILL MOVE TO HANCOCK PARK 4- 6PM
AUGUST 24	DANCES OF THE SPIRIT EVENT – 2PM-5PM	LONGFELLOW PARK

