

CONSTRUCTION MEETING MINUTES

DATE: NOVEMBER 15, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave Thursday
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St – brick sidewalks
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Sciarappa – Third St) – full depth road work Monday, November 22 – binder paving
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Signal work Bike lane - painting
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St (Antrim-Fayette) – water shutdown 11/15 at 9:00 am for hydrant work, sidewalk work the rest of week. Daigle on-site for signal work
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	fix steel Prime wood ceiling Working on roof detail
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Salt Shed Cambridgepark Drive Thorndike St – repair sink hole Magee St

	Marie St Castings – various locations
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	No Work
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	NOT PRESENT
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Installing median from Land Blvd – East St – finishing work this week Gore St @ MOB – finishing work this week at park
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Finishing work to open in the next 1-10 days Paving at Water Dept – no date
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep, fire standpipe, permitting, test pits on MOB weekend work Green line testing 11/22-24 – East St – stormwater system work
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Continued work on the Lechmere viaduct (concrete repairs, demobilization & punch list work, restoring park & remove scaffolding, Science Park Platform) Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am Completion: end of year
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT

SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:	Water & electrical work Subbase stone work
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Clean - up
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Third St @ Roger St – lane closure on Third St – paving today Line striping for 1 day TBD
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Broadway – (in front of #145) precast deliveries, backfilling Broadway @ Ames – set-up bypass discharge, Daigle to install temp. signals @ Ames St
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	No work
CITY HALL	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	Mass Ave (north of Dudley) – pavement markings Crosswalk pavement markings – Wednesday pm Eliot @ Bennett – traffic cabinet swap out
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – tie-in at Bellevue & at Hillside Place (need Eversource to hold pole) 10 Jay St – service - Tuesday 100 Cambridgepark Drive – repair on water main break - Thursday

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work
---------------------------	---

	<p>32/42 Church Street (former Border Café) – no work 53 Bow Street (Randolph House) – no work Fernald Dr – street closed 9am-5pm on Nov. 13 & 20 - crane 8 Story St – window replacement 11/8 Western Ave – boom lift/lane closure</p>
MIT	<p>Amherst St (Music Bldg) – no work Met Warehouse – concrete Main St @ Ames St (Bldgs E17, E18, E19)– overhead protection is up, taking parking, sidewalks are open – façade survey 51 Vassar St – 600 Vassar St – no work 59 Vassar St – no work 134 Mass Ave – no work</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	60 Kirkland St – manhole 15 Lambert St 101 Rogers St – winter work will send letter
EVERSOURCE ELECTRIC	Alewife Brook Pkwy @ Concord Ave 113 Brattle St – remove temp. transformer Huron Ave @ Garden St – traffic signal Hillside Place – hold pole for Water Dept work
EVERSOURCE GAS	NOT PRESENT Norfolk St (Cambridge St side) – services Elm St – services Columbia St – services & abandon main Fifth St – services Sciarappa St – main Florence St – services Hardwick St – finish this week 220 Binney St – test pits on Potter
MIRRA	527 Putnam Ave – sidewalks complete this week 23 Church St – finish Wednesday

VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	314 Main St Hamilton @ Brookline – line work
VICINITY STEAM	Mass Ave – complete Osbourne – need to finish, will submit letter
PHEONIX COMMUNICATIONS	No work

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – façade / superstructure Parcel E, F, G – interior work Parcel H – hardscape, reconstructing Murphy Stairs Parcel U – slurry walls Multiuse path – installing at Morgan Ave 220 Child St – dog park construction Pump Station – working on repairs
111 FIRST STREET CONTRACTOR: TOCCI	Hurley St – site work Charles St & First St – façade work Sidewalks almost complete – need to finish transitions
585 THIRD STREET CONTRACTOR:	Test – pits on-site
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Deliveries Potter – Eversource Gas work on government property Binney St – water valve work on Friday
325 BINNEY STREET CONTRACTOR: JM-A	Fulkerson St – steel, concrete deliveries – steel erection & concrete placements Binney/Fulkerson gate – Tuesday – concrete slab placements Waterline work in December – will send letter
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Soil hauling Removal of staging
40 THORNDIKE STREET CONTRACTOR: JMA	No work
165 MAIN STREET	Waterproofing

CONTRACTOR:	Stone placement at base of building
200 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Broadway – line striping - Wednesday Main St – line striping - Wednesday Façade work Finishing brick sidewalk 90 Broadway – need to get crane in this week after 4pm and 11/27
600 MAIN STREET CONTRACTOR:	Slurry wall Trucking – hauling soil
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – trucking
810 MAIN STREET CONTRACTOR:	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Brick sidewalk – on-site
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	Working on road between 50 & 100 Cambridgepark Dr
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Concrete pours & steel deliveries – coordinating with CPD sinkhole work

SPECIAL EVENTS
