

CONSTRUCTION MEETING MINUTES

DATE: JUNE 6, 2022

CITY PROJECTS

CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St – saw-cutting repair of sidewalk panels
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Lambert to Sixth) south side sidewalk work Blue bike pad pour at Twin City Lambert @ Gore St – Verizon pole removal
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Vellucci Plaza – tree planting Cambridge St @ Inman St – sidewalk work Cambridge St @ Antrim & Hampshire St – bike lane paving
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Structural modifications Cutting building openings
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations:	Work to start after July 4 th submittals
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Kinnaird @ Howard Clark St Davenport St Otis St
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Irving St Golf Course Misc sidewalk repairs
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Alberta Terr @ Mass Ave Harvey St @ Harrington Rd 1815 Mass Ave – removal of medial Thursday
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT	Lechmere Station demo work O'Brien Hwy – road work in 2 weeks

Community Relations: Kate Riley	
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Guard Rail on Fresh Pond Pkwy – starting Thursday Working on wayfinding markers
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Construction of two drain laterals in Route 28 – MassDOT issuing Access Permit to GLXC today. Work to begin June 11-12 and will continue for 2-3 weekends (work could not proceed last weekend due to MBTA running Green Line shuttle buses on Route 28). Hours 7am to 3pm Saturday and Sunday. Both northbound lanes closed between Charlestown Ave and East Street. Northbound traffic to be detoured onto Land Boulevard to Binney Street to Third Street to get back onto Route 28. Southbound traffic not affected.
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Landscaping, plantings porous pavement today
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Utilities, light pole bases Concrete work
SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:	NOT PRESENT Playground equipment install Electrical work on-site – light poles
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Bent St – fiber install
TOBIN SCHOOL PROJECT CONTRACTOR:	Hauling demo debris Soil removal
CITY HALL	City Hall front steps repairs – entrance closed for 2 months
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	145 Broadway – brick pavers, porous paving 105 Broadway – cast in place culvert, concrete, pre-cast culvert install, Eversource cable pull June 21
GREATER CAMBRIDGE ENERGY PROJECT CONTRACTOR: Community Relations:	Ames St 7 Hampshire St – soil borings Vassar St – soil borings next week Prospect St @ Harvard St – test pits
MASS AVE	Removal of MBTA overhead wires – night work (Beech – Roseland) 8pm-7am starting Thursday this week

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light repairs – citywide Brattle St, Mt Auburn St, Cardinal Mederios – street light pole replacements 30 Brattle St – street light cabinet install
CAMBRIDGE TRAFFIC DEPARTMENT	Nighttime pavement markings – city wide – Monday & Wednesday
CAMBRIDGE WATER DEPARTMENT	106 Inman St – leak investigation Rogers St @ Third St – leak investigation Mass Ave @ Meachum Rd – leak investigation Cottage Park Ave – hydrant 2020 Mass Ave - hydrant

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	53 Bow St (Adams House) – deliveries & dumpster swaps 60 Oxford St – no work in the right of way 58 Oxford St – no work in the right of way 32 Church St – no work in the right of way 8 Story St – no work in the right of way Broadway Garage – restoration work Blackstone Plant – scaffolding – Western Ave sidewalk closed, Quincy House (Mt Auburn St @ DeWolfe) – partial sidewalk closure Smith Center – roof repairs over Cambridge Trust, overhead protection installed Weld Boathouse – work starting, no work in the right of way
MIT	134 Mass Ave (Met Storage Building) – installing fencing and jersey barriers 51 Vassar St – steel erection, deliveries, concrete Monday 301 Vassar St – pile driving, concrete work, electrical duct bank work, drain tie-in 201 Amherst Alley – foundation work, steel in August

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	No work
CROWN CASTLE	80 JFK St - trenching

EVERSOURCE ELECTRIC	200 Main St 50 Lambert St 176 River St 30 Brattle St – CED street light cabinet install 105 Broadway – June 21 permitted outage, cable pull ?? coordination w/Bond Brothers
EVERSOURCE GAS	Brattle St (Channing Place – Fayerweather St) Thingvalla (Cushing – Ericson) Seventh St Paving starting June 21
MIRRA	200 First St – on-site
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Shephard St – fiber install 600 Main St Main St @ Cherry St
VICINITY STEAM	NOT PRESENT
PHEONIX COMMUNICATIONS	No work

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel E,F,G,H,I – interior work and landscaping Dog Park (220 Childs St) – punch list landscaping Parcel U – installing steel, utility work over summer-perm power, fire protection Parcel Q2 – surcharge work Morgan Ave – one-way for work
60 FIRST STREET CONTRACTOR: GILBANE CO.	Moving barriers out this week
1055 CAMBRIDGE STREET CONTRACTOR:	NOT PRESENT
111 FIRST STREET CONTRACTOR: TOCCI	NOT PRESENT
161 FIRST STREET CONTRACTOR: CONSIGLI	No work
585 THIRD STREET CONTRACTOR:	Third St – test pits Binney St – temp. sidewalk at park

320 CHARLES STREET CONTRACTOR: COMMODORE BUILDERS	No work
1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS	No work
40 THORNDIKE STREET CONTRACTOR: JMA	Water line work upcoming next week Tower crane onsite for panel removal Sidewalk closures
BOSTON PROPERTIES/MXD – BROADWAY & BINNEY CONTRACTOR:	Broadway park set-up next week
362 BROADWAY	Mill and overlay – tomorrow – Tuesday, coordination with school
36 HAMPSHIRE STREET CONTRACTOR: SEADAR	NOT PRESENT
220 BINNEY STREET CONTRACTOR:	Binney gate, Potter St gate – deliveries Binney St work in August
325 BINNEY STREET CONTRACTOR: JM-A	Fulkerson St – closed Friday – Sunday June 10-12 – tower crane removal
165 MAIN STREET CONTRACTOR: JM-A	No work
200 MAIN STREET CONTRACTOR: JM-A	No work
325 MAIN STREET CONTRACTOR: TURNER	Main St – boom lift
600 MAIN STREET CONTRACTOR:	Backfilling, trucking Concrete Steel in August
750 MAIN STREET CONTRACTOR: CONSIGLI	Main St – sidewalk work
810 MAIN STREET CONTRACTOR:	NOT PRESENT
134 MASS AVE CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
101 SMITH PLACE CONTRACTOR: ERLAND	NOT PRESENT No work

50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT
55 SPINELLI PLACE CONTRACTOR:	On-site drainage work

SPECIAL EVENTS

JUNE 9	RUSSELL FIELD – CRLS Graduation – 4:00 pm – 8:00 pm
JUNE 11	JILL RHONE BROWN PARK – IDA 2002 – 12:00 pm – 3:00 pm
JUNE 12	CHARLES RIVER – MEMORIAL DRVIE – Dragon Boat Festival
JUNE 12	CARDINAL MEDERIOS AVE – St Anthony’s Feast – 3:00 pm – 5:00 pm
JUNE 12	JILL RHONE BROWN PARK – IDA 2022 – 12:00 pm – 3:00 pm
JUNE 12	JOAN LORENTZ PARK – Loving Day Celebration – 1:00 pm – 5:00 pm