

CONSTRUCTION MEETING MINUTES

DATE: JUNE 1, 2020

CITY PROJECTS

CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Highland Street - Working on portable rest rooms and wash stations
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work for 2 weeks
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Working on portable rest rooms and wash stations
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work this week
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	No work
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Organizing crews Meeting with DPW today COVID-19 plan over the next 2 weeks
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	(2 crews as of today) Binney @ Cardinal Medeiros High School fencing Rogers St
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No work

MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	No work till after July 4
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Building work French not on-site
CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: CSL/DIVCO Community Relations: Kate Riley	Pump station work resumes today East St – sewer and electric Lot H – force main drain
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Water work and drainage Lechmere Canal resumes tomorrow
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Mobilize next week
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	Re-mobilized to Holworthy St Work at treatment plant Provided COVID signage
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Mass Ave – restorations Bishop Allen Dr - Roof and backfilling
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	Bus lanes on O'Brien Hwy complete, shuttle buses running Weekend closures Viaduct demo work
CLARENDON AVE PARK CONTRACTOR: JNJ SACCA	NOT PRESENT Work resumes today
ROGERS STREET PARK CONTRACTOR: ARGUS	Working on COVID plan
ROGERS STREET PARK STORAGE SHED CONTRACTOR: AVATAR	Waiting on approval of COVID plan by ISD No work this week delivery
GLACKEN FIELD CONTRACTOR: ARGUS	June 5 th – tree work – slope restoration work Argus Construction – field renovations, tot lots renovations
KING OPEN SCHOOL	Punchlist work – landscaping and sidewalk work after June 15
CITY HALL PROJECT	Interior scanning

FOUNDRY BUILDING	Work starts today
TOBIN SCHOOL	Temporary trailer Temp power and pole

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Sacca working on conduit work for trailer at Tobin School
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	No work Please reach out to Steve Lush (slush@cambridgema.gov) Mark Gallagher (mgallagher@cambridgema.gov) If you have any questions about permitting for the Water Dept

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p><u>63 Mt Auburn St (Adams House)</u> –</p> <p><u>1557 Mass Ave (Lewis Hall)</u> –</p> <p><u>Houghton Library</u> – loading in and out of the site</p> <p><u>14 Story Street</u> – start June 15</p> <p><u>Science Plaza</u> – starts tomorrow – Cambridge St lane restriction</p> <p><u>Quincy DeWolfe Bike Corridor</u> – work to start TBD</p>
MIT	<p><u>189 Vassar Street</u> – work resumes on-site deliveries</p> <p><u>50 Albany Street</u> – landscaping & deliveries</p>

UTILITY COMPANIES

COMCAST	432 Putnam Ave – manhole repairs
----------------	----------------------------------

Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com	Rindge Ave @ Cedar St – manhole repair SoMa – on-site
MIRRA	4 Main St – manhole work Aerial work – Garden St, Brattle St, Eliot St
EVERSOURCE ELECTRIC	NOT PRESENT
EVERSOURCE GAS	Fifth St @ Cambridge St Foster St Kenway St Amherst St – starts tomorrow
VICINITY STEAM	NOT PRESENT
VERIZON	No work
CAMBRIDGE NETWORK SOLUTIONS	Third St – cable work
CROWN CASTLE	NOT PRESENT
PHEONIX COMMUNICATIONS	Waiting on COVID plan approval

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Working on parcels
---	--------------------

CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	
50 ROGERS STREET CONTRACTOR: CONSIGLI	work has resumed Rogers St closed
111 FIRST STREET CONTRACTOR: TOCCI	Iron work – framing Headhouse and ramp foundations
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
165 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC	All work is on-site Paving in late summer/fall
325 MAIN STREET CONTRACTOR: TURNER CONSTRUCTION	Work resumed today Excavation for foundation Friday – Tuesday – crane erection, weekend closure of Main St Saturday - Sunday
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
750 MAIN STREET CONTRACTOR:	Work has resumed Osbourne St – closed
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
40 MARKET STREET CONTRACTOR:	Remobilizing, no work in the right of way Market St patch needs to be fixed
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	deliveries
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	NOT PRESENT

1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
55 WHEELER STREET CONTRACTOR: WL FRENCH	NOT PRESENT
671 CONCORD AVENUE CONTRACTOR:	Removal of temporary sidewalk – will pour sidewalk this week or next Boom lift
50 CAMBRIDGE PARK DRIVE CONTRACTOR:	NOT PRESENT
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	NOT PRESENT