

# CONSTRUCTION MEETING MINUTES

**DATE: JUNE 24, 2019**

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 21</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Thorndike St – pouring sidewalks in the area of Fifth St
<b>CHAPTER 90 – CONTRACT 22</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – tree protection and sawcutting this week Parker St – tree protections
<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave - water main work on Cutler St, chlorinating & pressure testing on Wednesday, working on services next week Week of 7/8 working on road box Concord @ Garden
<b>HARVARD SQUARE/ELIOT STREET</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Water main work installing conduit in sidewalk for street lighting prepping this week for line stops and valve connections next week Eversource – conduit work on Eliot St??
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
<b>COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS</b> CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	No work till Wednesday
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Mass Ave @ Rice St Sargent St @ Pemberton St Mass Ave @ Washburn 99 Sherman St – catch basin work in parking lot Green St Pleasant St
<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING Community Relations: Kate Riley	Grinding & Paving the week of June 24 Elm St (Harvard-Cambridge) Tremont St (Cambridge-Hampshire) Kirkland St (Quincy-Oxford) Russell St (Mass Ave – Somerville line)

	Milton St (Mass Ave – Somerville line) Dover St (Mass Ave – Somerville line) Cameron Ave (Mass – Somerville line) Newman St (Mass Ave – Foch) Foch St (Newman – Dead end) Maignon Rd
<b>MISC. SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	Huron Ave sidewalks
<b>CITY HALL ANNEX – 344 BROADWAY</b> CONTRACTOR: Community Relations: Kate Riley	Work has begun in front plaza area
<b>KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL</b> CONTRACTOR: WT RICH Community Relations: Kate Riley	Deliveries Working on Cambridge St sidewalks (inside fence)
<b>MIT SOMA PROJECT</b> CONTRACTOR: TURNER CONSTRUCTION	Wadsworth St – utility work Amherst St – full depth road work Concrete deliveries Dumpster swaps, deliveries, soil hauling, rebar
<b>CAMBRIDGE CROSSING ROADWAYS &amp; INFRASTRUCTURE</b> CONTRACTOR: DERENZO Community Relations: Kate Riley	Utility work at pump station
<b>GORE STREET SEWER MAIN CONSTRUCTION</b> CONTRACTOR: DERENZO Community Relations: Kate Riley	Tie-in on hold – Eversource work
<b>MONSIGNOR O'BRIEN HWY</b> CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Catch basin work on the north side Traffic conduit
<b>BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN</b> CONTRACTOR: MCCOURT	Test pits on Cardinal Medeiros Possible crossing this week
<b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b>	NOT PRESENT Plantings in Watertown

CONTRACTOR: ONYX CORP.	
<b>BEACON STREET PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION	Pouring sidewalk from Whole Foods Pouring driveway at Walgreens
<b>MBTA – CENTRAL SQ &amp; HARVARD SQ ELEVATOR PROJECT</b> CONTRACTOR: BARLETTA	Central Sq – demo slab Harvard Sq – working on elevator
<b>PARKING LOT 6 STORMWATER TANK PROJECT</b> CONTRACTOR: SKANSKA	Bishop Allen Dr @ School – force main testing Concrete deliveries Mattuchio – crossing Mass Ave @ Sidney St
<b>GREEN LINE EXTENSION PROJECT</b> CONTRACTOR: GLX Contractors	<b>NOT PRESENT</b>
<b>GRAHAM &amp; PARKS SCHOOL PLAYGROUND</b> CONTRACTOR: JNJ SACCA	<b>NOT PRESENT</b>

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	<b>NOT PRESENT</b>
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Line stripping this week - citywide
<b>CAMBRIDGE WATER DEPARTMENT</b>	Dodge St – water main

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	<p><b>NOT PRESENT</b></p> <p><b><u>10 Holyoke Place (Lowell House)</u></b> –Pouring concrete ramp today at the north east section of mill street and Plympton Street intersection</p> <p><b><u>1350 Mass Ave (Smith Center)</u></b> – crane pick scheduled for this Wednesday 1am-6am. Dunster Street will be closed during this operation.</p> <p><b><u>3 James St (Schlessinger Library)</u></b> – deliveries and dumpster swaps</p>
---------------------------	--

	<p><b><u>63 Mt Auburn St (Adams House)</u></b> – deliveries and dumpster swaps. Utility work is scheduled to begin on Linden Street. Jeya is meeting Dow on site today to further coordinate.</p> <p><b><u>12 Oxford Street</u></b> –</p> <p><b><u>45 Francis Ave (Andover Hall)</u></b> –deliveries this week</p> <p><b><u>1557 Mass Ave (Lewis Hall)</u></b> –deliveries this week</p> <p><b><u>42 Quincy (Gund Hall)</u></b> – water proofing and sidewalk closed</p> <p><b><u>1465 Mass Ave (Harvard Hall)</u></b> –deliveries from Johnson Gate</p> <p><b><u>101 Dunster St</u></b> – no work</p> <p><b><u>485 Broadway</u></b> – no work</p> <p><b><u>57 Shephard St</u></b> – no work</p>
<b>MIT</b>	<p><b><u>189 Vassar Street</u></b> – sewer connections – work will go on into July</p> <p><b><u>50 Albany Street</u></b> – Albany St closed (Main to Portland), east bound closed – deliveries</p> <p><b><u>45 Windsor St</u></b> – façade project west sidewalk closed</p>

## UTILITY COMPANIES

<p><b>COMCAST</b>  Contact Person: Anthony Vataloro  617-279-7037  <a href="mailto:Anthony_vataloro@comcast.com">Anthony_vataloro@comcast.com</a></p>	<p>208 Columbia St – lower duct bank  Wadsworth @ Main St – rebuild manhole on-site  360 Mt Auburn St</p>
<b>MIRRA</b>	NO WORK

<p><b>EVERSOURCE ELECTRIC</b>  Contacts:  AnneMarie Walsh  <a href="mailto:Annemarie.walsh@eversource.com">Annemarie.walsh@eversource.com</a>  Bill Zamparelli – 617-629-3265  <a href="mailto:william.zamparelli@eversource.com">william.zamparelli@eversource.com</a>  Matthew Viens  <a href="mailto:matthew.viens@eversource.com">matthew.viens@eversource.com</a></p>	<p>26 Columbia St  6-12 Essex St  249 Third St  148 Coolidge Hill Road  Putnam Ave – 2 crews  10 Wilson Rd  165 Main St – starts Tuesday</p>
<p><b>EVERSOURCE GAS</b>  Michael Needham – Manager, Gas  Maintenance 339-987-7979  michael.needham@eversource.com   Matthew Knowles – Manager, Gas  Construction 339-987-7756  matthew.knowles@eversource.com   Pierre Belizaire – Somerville Planning &amp;  Scheduling Supervisor 617-629-3257 or  pierre.belizaire@eversource.com   John Burke – Supervisor, Gas Operations  john.v.burke@eversource.com   Dean Moran – Supervisor, Damage  Prevention 508-642-4929 or  dean.moran@eversource.com   Jeanie Zelinski – Somerville Office Clerk  617-629-3259</p>	<p>Ames St – main work  Belmont St – 1 service left, 3 side street tie-in’s  Inman Sq - Cambridge St – main tie-in  Green St - services  Binney St – prep work main cut out  Olive Place – retire main  Fiske Place – 1 service  799 Concord Ave</p>
<p><b>VEOLIA</b></p>	<p>No work</p>
<p><b>VERIZON</b></p>	<p>Hurley St @ First St</p>

	26 Columbus Ave Memorial Dr – for 4 <sup>th</sup> of July events 699 Mt Auburn St
<b>CAMBRIDGE NETWORK SOLUTIONS</b>	2 Canal Park – sidewalk work First St – starts July 8 <sup>th</sup> Albany St @ Mass Ave
<b>CROWN CASTLE</b>	Upgrading equipment Upton Rd Franklin St Albany St Lansdowne St
<b>PHEONIX COMMUNICATIONS</b>	300 Bent St Hancock St – aerial work

## PRIVATE DEVELOPMENT PROJECTS

<b>CAMBRIDGE CROSSING – 250 NORTH STREET</b> CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
<b>CAMBRIDGE CROSSING – 250 DAWES STREET</b> CONTRACTOR:	All foundation work
<b>10 NORTHPOINT BLVD</b> CONTRACTOR:	No work
<b>CAMBRIDGE CROSSING SEWER PUMP STATION</b> CONTRACTOR: SHAWMUT CONSTRUCTION	Utility work Concrete work
<b>50 ROGERS STREET</b>	Binney St – lane closure Monday-Wednesday, July 1-3

CONTRACTOR: CONSIGLI	
<b>FIRST STREET (SEWER SEPARATION WORK)</b> CONTRACTOR: DERENZO	No work
<b>111 FIRST STREET</b> CONTRACTOR: TOCCI	Soil hauling
<b>249 THIRD STREET</b> CONTRACTOR: W.L. FRENCH	<b>NOT PRESENT</b> Installing drainage all week behind building
<b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION	No work
<b>399 BINNEY STREET</b> CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	<b>NOT PRESENT</b> No work
<b>15 LAMBERT STREET</b> CONTRACTOR:	No work
<b>305 WEBSTER AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>1 BROADWAY</b> CONTRACTOR: JOHN MORIARTY & ASSOC	Saw cutting, curb and sidewalk work
<b>145 BROADWAY</b> CONTRACTOR: TURNER	Utility work & subgrading – west side 3 <sup>rd</sup> shift work in street next week, 9p-5a – irrigation work
<b>325 MAIN STREET</b> CONTRACTOR:	trucking
<b>907 MAIN STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Deliveries Columbia – sidewalk closed Paving – scheduling – update DPW
<b>415 MASS AVE (MASS + MAIN)</b> CONTRACTOR: JOHN MORIARTY & ASSOC	No work
<b>114 INMAN STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>10 ESSEX STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Lifts in roadway Deliveries Eversource – nights and weekend work
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT CONSTRUCTION	No work
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Steel deliveries Redesign of utility work on Beech St - finalized

