

CONSTRUCTION MEETING MINUTES

DATE: JULY 12, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave – 1-2 weeks, waiting on materials to come in
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St – curb work starting next week, punch list work this week
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St – water services Conduit work – Lambert St Gore St – (Somerville line – Fifth St) – full depth mid-July One service lateral left to be lined
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St (Fayette- Hampshire)- full depth, binder on Thursday
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Submitted a schedule for approval Start work 1-2 weeks Weekend work
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Demo in building Utility investigation
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St lining near Rindge Ave intersection – complete next week
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Green St Line St – catch basin Washburn Ave

MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Mass Ave @ Ellery – working on ramps
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	NOT PRESENT
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Cambridge St – 30" drain line MOB – (East St – First St) – hardscape, full depth later in the week
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Paving entrance to Water Treatment Plant – waiting on schedule and TMP approval Fall completion
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel) Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Plantings Dog park area 3 weeks remaining
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Fields complete and turned over Working on playground area, spectator seating 2-3 weeks for sidewalk work to begin
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Pavers were delivered – will work this week Sidewalk work to begin soon

DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Concrete placement tomorrow Trees & shrubs this week
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries & concrete – today and Thursday
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – wheelchair ramp 3 & 4, Daigle to relocate ped heads, hydrant relocation, lighting, drainage work Broadway- excavation in intersection, Ames St – test pits
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	Setting up barriers around site Moving Blue Bike station Tree pruning
CITY HALL	Elevator work
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Streetlight repairs city wide
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Avon Hill – service swap overs 134 Hamilton St - service 256 Putnam Ave - service Newell Terrace – service

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work
---------------------------	--------------------------------------

	14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – no work 53 Bow Street (Randolph House) – no work 48 Quincy Street (Gund House) – roof project
MIT	51 Vassar St – mini piles 59 Vassar St – no work 70 Amherst St – steam repair 134 Mass Ave – no work

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Mass Ave @ Albany St – splicing - permitting
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	187 Hampshire St – trench work 99 Bishop Allen Drive (on Essex St) – trench work
EVERSOURCE ELECTRIC	350 Water St 450 Water St Concord Ave @ Fresh Pond Pkwy Mt Auburn St & Huron Ave – outage Thursday/Friday overnight
EVERSOURCE GAS	Bristol St – services River St – services 180 Brattle St – excavation is street Norfolk St – installing main
MIRRA	No work
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	100 Cambridgeside Place 555 Tech Square 250 Norton St 16 Garden St 54 Essex St
VICINITY STEAM	Lansdowne St - pipe install Mass Ave – test pits - July
PHEONIX COMMUNICATIONS	Galileo Way - castings

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – demo of elevator, interior work, façade work Leighton St – sidewalk work East St – sidewalk work & final pave Parcel U – utility monitoring, slurry walls Morgan Ave – manhole work – MBTA service Water St - Verizon pole removals
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – shutdown street, boom lift façade work First St – façade work, lane closure – boom lift Sidewalk work on Charles St & First St
161 FIRST STREET CONTRACTOR: CONSIGLI	No work
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT
325 BINNEY STREET CONTRACTOR: JM-A	Excavation, concrete work, trucking Binney/Fulkerson St – gate access – Monday – Friday for stone placement
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Deliveries & concrete Friday – Eighth St closure for crane
40 THORNDIKE STREET CONTRACTOR: JMA	Moving fence into street
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
100 MAIN STREET CONTRACTOR:	Wadsworth St – utility work – moving peds to Hayward St
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	NOT PRESENT
600 MAIN STREET CONTRACTOR:	NOT PRESENT
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – deliveries, trucking

810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	269 Broadway – overhead protection is still up 12 Boardman St – overhead protection still up 17 Boardman St – overhead protection going up today Market St – trucking out material
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – deliveries, dumpsters, took down site fence Brattle St – lifts, mill/pave night work TBD
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	NOT PRESENT
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	Off-site I/I work – Sargent St
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Excavation foundations Trucking soil
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT

SPECIAL EVENTS

JULY 15	CX SUMMER NIGHTS – 320 Morgan Ave – private property
JULY 17 & 18	KENDALL SQ ORCHESTRA CONCERT – Lechmere Canal Park (3:00-8:00 pm)