

CONSTRUCTION MEETING MINUTES

DATE: JUNE 15, 2020

CITY PROJECTS

CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – next week sidewalk work
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Highland Street – curb and sidewalk work
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work – 2 weeks
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Charlies Kitchen – brick sidewalk work Driveway apron @ 18 Eliot St parking garage Milling and full depth work next week Paving June 28 at night
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Water tie-in on Inman St Thursday, Inman St closed Wed - Fri
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Rindge Ave, Rice St, Cedar St Montgomery St, Sargent St & Sherman St
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	NOT PRESENT
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Meeting tomorrow on restart – June/July
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Second St @ Rogers St Pleasant @ Mass Ave Skating Club – sod Misc castings
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING	No work

Community Relations: Kate Riley	
MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	No work till after July 4
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	O'Brien Hwy – raising castings, misc. sidewalk work, testing water main
LECHMERE CANAL CONTRACTOR: MCCOURT	Cutting sheets Wednesday
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Binney St – trench repair French - working
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	Retaining wall work at Holworthy St Working with CWD on water service work
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Mass Ave – now work, turned over to Mass + Main Bishop Allen Dr – backfill and grading, Eversource Gas Columbia St – utility work
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	June 19-22 – demo O'Brien Hwy closed in both directions Monday – Friday – right northbound lane closed for demo work Water St – one alternating lane for welding work
CLARENDON AVE PARK CONTRACTOR: JNJ SACCA	NOT PRESENT Masonry work Binder on walkways Playground equipment Art work
ROGERS STREET PARK CONTRACTOR: ARGUS	O/W separator Backfilling Drainage work Electrical work next week
ROGERS STREET PARK STORAGE SHED CONTRACTOR: AVATAR	Waiting on approval of COVID plan by ISD No work this week

GLACKEN FIELD CONTRACTOR: ARGUS	Submittals, permits and DigSafe Mobilizing at end of June
KING OPEN SCHOOL CONTRACTOR:	Raised crosswalks Willow St, Berkshire St - Friday detours will be in place
CITY HALL PROJECT CONTRACTOR: WT RICH	No work
FOUNDRY BUILDING CONTRACTOR: WT RICH	Excavator on-site for demo trucking
TOBIN SCHOOL CONTRACTOR:	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Concord Ave (near Armory) Sacca working on fiber for trailer
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings – Tuesday & Wednesday night
CAMBRIDGE WATER DEPARTMENT	No work Sunset Rd- next week Please reach out to Steve Lush (slush@cambridgema.gov) Mark Gallagher (mgallagher@cambridgema.gov) If you have any questions about permitting for the Water Dept

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p><u>63 Mt Auburn St (Adams House)</u> – starting work today, deliveries</p> <p><u>1557 Mass Ave (Lewis Hall)</u> – all work on-site</p> <p><u>Divinity School</u> – dumpster swaps</p> <p><u>Houghton Library</u> – mobilization, loading off of Quincy St</p> <p><u>14 Story Street</u> – sidewalk closed for scaffolding</p> <p><u>Quincy DeWolfe Bike Corridor</u> – site meeting w/Jeya Wednesday at 1 pm</p>
MIT	<u>189 Vassar Street</u> – crane pick for façade work 3pm-11pm

	<p><u>50 Albany Street</u> – landscaping</p> <p><u>MIT Boathouse</u> – dumpster, crane for demo work</p>
--	--

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>No work</p>
<p>MIRRA</p>	<p>Aerial work: Callendar St Howard St Pleasant St Allston St River St</p> <p>130 Broadway 9 Story St</p>

EVERSOURCE ELECTRIC	NOT PRESENT
EVERSOURCE GAS	Bishop Allen Dr DeWolfe St – main today Fifth St (Gore to Winter) Ames St -final service and then Moving to Amherst St 463 Mass Ave Third St – schedule to complete work? Paving schedule - ??
VICINITY STEAM	NOT PRESENT
VERIZON	Columbia St @ Bishop Allen Dr
CAMBRIDGE NETWORK SOLUTIONS	Third St – cable work - permitting
CROWN CASTLE	NOT PRESENT
PHEONIX COMMUNICATIONS	Fulkerson St , Third St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel H – steel & concrete work Parcel G – steel & concrete work Parcel E/F – foundation & steel work Parcel W – interior work Parcel QI – exterior and interior work East St – sewer work upcoming
--	---

CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Punchlist work
50 ROGERS STREET CONTRACTOR: CONSIGLI	Rogers St closed
111 FIRST STREET CONTRACTOR: TOCCI	Concrete pour starting at 5:00 am Wood panel deliveries
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT Trucking off Binney St, Monroe St, and Potter Drain line tie-in on Binney St
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
165 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC	Broad Canal Way – deliveries steel
325 MAIN STREET CONTRACTOR: TURNER CONSTRUCTION	Water main work - upcoming
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	Painting and deliveries
750 MAIN STREET CONTRACTOR:	Osbourne St closed (Main St – State St) Trucking
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT Mass Ave – AA Will drainage work
COLUMBIA STREET PARKING LOT CONTRACTOR:	All work inside parking lot New entrance – Bishop Allen Dr
40 MARKET STREET CONTRACTOR:	Sewer service and electrical service on Market St 265 Broadway – drainage work
227 PROSPECT STREET CONTRACTOR:	Utility work starting tomorrow
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	Deliveries Brattle St – lane closure
53 BOW STREET CONTRACTOR: AJ WELCH	Work postponed till July 1
1991 MASS AVE	Deliveries

CONTRACTOR: NAUSET CONSTRUCTION	
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	No work
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	June 23 – mill and overlay
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	New St - replace our fence line on New St on Friday 6/19/2020 curb work and binder in the next couple weeks deliveries
55 WHEELER STREET CONTRACTOR: WL FRENCH	NOT PRESENT
671 CONCORD AVENUE CONTRACTOR:	Curb work and sidewalk pour Wed/Thurs
50 CAMBRIDGE PARK DRIVE CONTRACTOR:	NOT PRESENT I/I work
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	NOT PRESENT