

CONSTRUCTION MEETING MINUTES

DATE: JULY 22, 2019

CITY PROJECTS

CHAPTER 90 – CONTRACT 21 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Porter – sidewalk work Tuesday or Wednesday
CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – excavation & pouring sidewalks on even side this week Harding – pouring sidewalks Tuesday or Wednesday
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave (Garden-Raymond) working on tie-in at Raymond St Week of 7/29 full depth work Concord @ Garden
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Water main work Need to coordinate with Eversource Gas & Electric
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	NOT PRESENT
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Brookline St – #120 illicit connection and test and chlorinate water main Catch basin work on street
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Harvard St – catch basin work 61 Holden St – Pemberton @ Yerxa – catch basin work
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No work
MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	Putnam Ave @ Waverly St - ramps, sidewalks and curb
CITY HALL ANNEX – 344 BROADWAY CONTRACTOR: Community Relations: Kate Riley	Work has begun in front plaza area

KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	Cambridge St – work long street inside site fence, concrete deliveries Other deliveries on Willow St and Berkshire St
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Amherst St – sidewalk work Wadsworth St – grading – temporary asphalt Deliveries/dumpster swaps/concrete – Tuesday - Friday
CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley	Utility work at pump station
GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley	Tie-in on hold – Eversource work
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Gutter inlets on south bound side
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Line stops on Wednesday Water work on Cardinal Medeiros
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	NOT PRESENT
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Finishing up concrete sidewalks, paving, landscaping, brick work
MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA	NOT PRESENT
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Concrete pours Work at receiving Force main work on Mass Ave
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	Cross East Street from Glassworks to Lot R at 3AM, Wednesday July 24 Cross North First Street (DivcoWest/private road, currently no public access and Cambridge Crossing construction access only) from Lot R to Water Street Yard at 10AM, Wednesday July 24 Cross Water Street from Water Street Yard to Alley by Zinc building at 3AM, July 25

GRAHAM & PARKS SCHOOL PLAYGROUND CONTRACTOR: JNJ SACCA	No work

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	No work
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Dodge St – water main

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p><u>10 Holyoke Place (Lowell House)</u> – punch list work</p> <p><u>1350 Mass Ave (Smith Center)</u> – Deliveries and dumpster swaps; crane work Thursday 1AM-7AM</p> <p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>63 Mt Auburn St (Adams House)</u> – deliveries and dumpster swaps. This week they are excavating in Mt. Auburn Street (exploratory) as the crews will be confirming the locations for the installation of the new water main and the cut and cap of the existing. The team has also submitted a noise variance permit application to perform the water shutdown the evening of July 31.</p> <p><u>45 Francis Ave (Andover Hall)</u> –deliveries this week</p> <p><u>1557 Mass Ave (Lewis Hall)</u> –deliveries this week</p> <p><u>42 Quincy (Gund Hall)</u> – Partial lane closure on Quincy Street (northbound lane)</p> <p><u>1465 Mass Ave (Harvard Hall)</u> –deliveries from Johnson Gate</p> <p><u>101 Dunster St</u> – no work</p>
---------------------------	---

	<p><u>485 Broadway</u> – no work</p> <p><u>57 Shephard St</u> – no work</p> <p><u>41 Appian Way</u> – Crews have plated the excavated area until the piping has arrived. Work is not scheduled to resume for another 3-4 weeks. A meeting with DPW and the Cambridge Electrical Department is scheduled for tomorrow morning.</p>
MIT	<p><u>189 Vassar Street</u> – stormwater work, façade panel deliveries</p> <p><u>50 Albany Street</u> – Albany St closed (Main to Portland), east bound closed – deliveries</p> <p><u>20 Ames Street</u> – steam repairs – permitting</p> <p><u>Ames @ Memorial Dr</u> – cycle track project to begin</p> <p><u>33 Mass Ave</u> – roof restoration fed off Memorial Dr</p> <p><u>471 Memorial Drive</u> – sidewalk work</p>

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>1699 Mass Ave 420 Broadway – manhole repair Wednesday Trowbridge Place – manhole work 350 Third St – conduit work (waiting on permit) SOMA Project – cable work</p>
MIRRA	<p>Follen St Lakeview Ave</p>

<p>EVERSOURCE ELECTRIC Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Matthew Viens matthew.viens@eversource.com</p>	<p>165 Main St 113 Webster Ave Eliot St Waverly Path Putnam Ave 44 Smith Place 250 Gore St Walden St Lopez St 25 Columbia St 468 Cambridge St Deacon @ Carleton</p>
<p>EVERSOURCE GAS Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com</p> <p>Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com</p> <p>Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	<p>Ames St – main work Belmont St – complete this week Inman Sq - tie-in's Antrim @ Cambridge Wadsworth St – cut/cap Columbia St (main – Washington) – test pit Vassar St Broadway Brookford St</p>
<p>VEOLIA</p>	<p>No work</p>

VERIZON	100 Binney St 121 Third St 145 Broadway
CAMBRIDGE NETWORK SOLUTIONS	Albany St @ Mass Ave – working on Saturday 7/27
CROWN CASTLE	No work
PHEONIX COMMUNICATIONS	Line St Bent St Binney St Cambridge @ Third St – level 3

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	All foundation work
10 NORTHPOINT BLVD CONTRACTOR:	Raised crosswalk – Northpoint Blvd
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Utility work
50 ROGERS STREET CONTRACTOR: CONSIGLI	Binney St – crane in Binney St street closed Next Week: crane on Rogers St
FIRST STREET (SEWER SEPARATION WORK) CONTRACTOR: DERENZO	
111 FIRST STREET CONTRACTOR: TOCCI	Water main on Hurley St – street closed Water testing & chlorinating the new main next week
225 CAMBRIDGE STREET CONTRACTOR:	Mill/pave Cambridge St – applying for a variance for early morning work

249 THIRD STREET CONTRACTOR: W.L. FRENCH	Installing drainage Curb & sidewalk work
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	No work
399 BINNEY STREET CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	Binney St – sidewalk work Cardinal Medeiros – curb & sidewalk
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
I BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC	Sidewalk work
145 BROADWAY CONTRACTOR: TURNER	Landscaping & utility work on-site Fire hydrant Tele-com Night work complete
325 MAIN STREET CONTRACTOR:	Hauling demo
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	Columbia – sidewalk closure
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
40 MARKET STREET CONTRACTOR:	No work
114 INMAN STREET CONTRACTOR:	NOT PRESENT
10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
10 SODEN STREET CONTRACTOR:	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	NOT PRESENT
72 MT AUBURN STREET CONTRACTOR:	Test -pit coordination with Harvard
1991 MASS AVE	Beech St – next week

CONTRACTOR: NAUSET CONSTRUCTION	
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sewer work on Mass Ave – test -pit
253 WALDEN STREET CONTRACTOR: ONYX CORP	Sherman St grind/overlay first week in August
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Lifts on street – 1 lane closed this week
671 CONCORD AVENUE CONTRACTOR:	Moving cranes out Sidewalk work deliveries
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	Install electric and drainage on-site

SPECIAL EVENTS

JULY 25-28	PRAXIS STAGE SUMMER SHAKESPEARE PLAY – 3PM-10PM	LONGFELLOW PARK
JULY 26	4 TH ANNUAL FLY, BUZZ, AND HONK FESTIVAL – 11AM-6PM	ALEWIFE LINEAR PARK NEAR HARVEY ST
JULY 26	5 TH ANNUAL SALSA SQUARED EVENT – 5PM-11PM	BRATTLE ST (BRATTLE PLAZA TO CHURCH ST) CLOSED
JULY 27	RUN TO HOME BASE – 8AM-10AM	MASS AVE (VASSAR-MEMORIAL DR) CLOSED, MASS AVE BRIDGE CLOSED, MEMORIAL DR (MASS AVE – LAND BLVD) CLOSED
JULY 27	PORT FAIR – 12PM-4PM	SENNOTT PARK
JULY 28	CAMBRIDGE JAZZ FESTIVAL – 12PM-7PM	DANEHY PARK

