

# CONSTRUCTION MEETING MINUTES

DATE: AUGUST 3, 2020

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 22</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	<b>NOT PRESENT</b>
<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	<b>NOT PRESENT</b>
<b>CHAPTER 90 – CONTRACT 23B</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	<b>NOT PRESENT</b>
<b>HARVARD SQUARE/ELIOT STREET</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	<b>NOT PRESENT</b>
<b>INMAN SQUARE PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	<b>NOT PRESENT</b>
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN	
<b>COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS</b> CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Cottage Court – sewer manhole & water service Grind and pave next week
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Chauncy St, Dudley St, Locke St Education Way – work for Camb. Electrical Second St @ Rogers St Talbot St /Waverly
<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No work

<p><b>MISC. SIDEWALK CONTRACT</b>  CONTRACTOR: DEROMA AND SONS  Community Relations: Kate Riley</p>	<p>Waterhouse St – working on pavers  Bowdoin St – sidewalk work, posted no parking signs for Wednesday</p>
<p><b>MIT SOMA PROJECT</b>  CONTRACTOR: TURNER CONSTRUCTION</p>	<p>MIT Headhouse – work started  Carleton St – under drain work and binder  Vassar @ Main St –pave 8/14  Wadsworth St – mill 8/7  Ames St – castings  Amherst St/Ames St/Wadsworth St – pave August 17-19  Amherst St – full depth &amp; castings  Hayward St – sidewalk work and move gate  Site 5 – working on pavers</p>
<p><b>MONSIGNOR O'BRIEN HWY</b>  CONTRACTOR: MCCOURT CONSTRUCTION  Community Relations: Kate Riley</p>	<p>Phase 1 – punch list work  Phase 2 –  Phase 2B – First St – testing water line</p>
<p><b>LECHMERE CANAL</b>  CONTRACTOR: MCCOURT</p>	<p>Punch list work and restoration</p>
<p><b>BINNEY STREET / CARDINAL MEDEIROS  STORMDRAIN</b>  CONTRACTOR: MCCOURT</p>	<p>Binney St – mill Tuesday and pave Thursday  Cardinal Medeiros – paving Thursday</p>
<p><b>CAMBRIDGE/WATERTOWN GREENWAY  PROJECT</b>  CONTRACTOR: ONYX CORP.</p>	<p><b>NOT PRESENT</b></p>
<p><b>PARKING LOT 6 STORMWATER TANK  PROJECT</b>  CONTRACTOR: SKANSKA</p>	<p>Columbia St @ Bishop Allen Dr - utility work</p>
<p><b>GREEN LINE EXTENSION PROJECT</b>  CONTRACTOR: GLX Contractors</p>	<p>Structural steel / decking work  Utility work postponed to August 10-14 – electrical duct bank working on corridor</p>
<p><b>GREEN LINE TRANSFORMATION PROJECT</b>  CONTRACTOR: SPS NEW ENGLAND</p>	<p>Museum Way detour Monday – Friday 7:00 am – 3:00 pm  concrete repairs  DCR area – crane pad</p>

<b>CLARENDON AVE PARK</b> CONTRACTOR: JNJ SACCA	<b>NOT PRESENT</b> Site furnishings fence
<b>ROGERS STREET PARK</b> CONTRACTOR: ARGUS	Stone wall Sidewalk work on Third St Drainage work Waiting on Avatar to finish
<b>ROGERS STREET PARK STORAGE SHED</b> CONTRACTOR: AVATAR	Form retaining walls Concrete pour on Wednesday Water proofing – next week
<b>GLACKEN FIELD</b> CONTRACTOR: ARGUS	Striping loam Subgrading Slope restoration Test pits to find electrical duct bank
<b>KING OPEN SCHOOL</b> CONTRACTOR:	Interior change order
<b>CITY HALL PROJECT</b> CONTRACTOR: WT RICH	No work
<b>FOUNDRY BUILDING</b> CONTRACTOR: WT RICH	Roof abatement
<b>TOBIN SCHOOL</b> CONTRACTOR:	<b>NOT PRESENT</b>

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	Education Way – light pole bases (Mattuchio)
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Cambridge St – Monday night
<b>CAMBRIDGE WATER DEPARTMENT</b>	Cambridge @ Third St Sunset Rd – saw cutting Cedar St @ Dudley St 35 Sciarappa St 7 Chetwynd 25 Plymouth St

## UNIVERSITY PROJECTS

<p><b>HARVARD UNIVERSITY</b></p>	<p><b><u>63 Mt Auburn St (Adams House)</u></b> – water main tie-in Mt Auburn St – day time work</p> <p><b><u>1557 Mass Ave (Lewis Hall)</u></b> – deliveries and dumpster swaps, sewer connection week of 8/10 - permitting</p> <p><b><u>Divinty School</u></b> – deliveries and dumpster swaps</p> <p><b><u>Houghton Library</u></b> – deliveries and dumpster swaps</p> <p><b><u>14 Story Street</u></b> – glass awning install TBD</p> <p><b><u>Quincy DeWolfe Bike Corridor</u></b> – Broadway @ Quincy, Cambridge St @ Quincy St, moving to DeWolfe St @ Memorial Dr – waiting on Eversource Gas to finish</p> <p><b><u>Lamonte Gate</u></b> – sidewalk closure on Quincy St</p>
<p><b>MIT</b></p>	<p><b><u>189 Vassar Street</u></b> – extended work hours on weekends</p> <p><b><u>51 Vassar Street</u></b> – telecom work and utilities</p> <p><b><u>50 Albany Street</u></b> – manhole work on-site</p> <p><b><u>MIT Boathouse</u></b> – all work on-site</p>

## UTILITY COMPANIES

<p><b>COMCAST</b>          Contact Person: Anthony Vataloro          617-279-7037  <a href="mailto:Anthony_vataloro@comcast.com">Anthony_vataloro@comcast.com</a></p>	<p>MT Auburn St @ University Rd – repair work          MOB – manhole repair          300 Putnam Ave – trench work on Allston St          227 Prospect St – next week</p>
<p><b>MIRRA</b></p>	<p><b>NOT PRESENT</b>          - Magnolia st          - Leonard st</p>

	<ul style="list-style-type: none"> <li>- Ellsworth st</li> <li>- Fayette st</li> <li>- Cambridge st</li> <li>- Hampshire st</li> <li>- Lincoln St</li> </ul>
<b>EVERSOURCE ELECTRIC</b>	<p>230 Chestnut St  77 New St  195 Albany St  Green Line  Parcel QI  50 Rogers St  Harding St</p>
<b>EVERSOURCE GAS</b>	<p>River St  DeWolfe St  Fifth St  Laurel St  Spruce St  Garfield St  Putnam Ave @ Pearl St – tie-in on Tuesday  Amherst/Wadsworth  Doane/Foster</p>
<b>VICINITY STEAM</b>	No work
<b>VERIZON</b>	<p>200 Beacon St  450 Kendall St</p>
<b>CAMBRIDGE NETWORK SOLUTIONS</b>	No work
<b>CROWN CASTLE</b>	<b>NOT PRESENT</b>
<b>PHEONIX COMMUNICATIONS</b>	Market St – aerial work

## PRIVATE DEVELOPMENT PROJECTS

<p><b>CAMBRIDGE CROSSING</b> CONTRACTOR: JMA</p>	<p><b>NOT PRESENT</b> Parcel E/F – steel work &amp; concrete work Parcel G – steel &amp; concrete work Parcel H – steel &amp; concrete work (Murphy stairs closure) Parcel I - excavation Parcel W – interior work, landscaping, sidewalk work Parcel QI – exterior and interior fit out East St – sewer work Noise variances submitted for Saturday work and concrete</p>
<p><b>CAMBRIDGE CROSSING SEWER PUMP STATION</b> CONTRACTOR: SHAWMUT CONSTRUCTION</p>	<p>Final training in August 6</p>
<p><b>50 ROGERS STREET</b> CONTRACTOR: CONSIGLI</p>	<p>Road closed Lift on Binney St</p>
<p><b>111 FIRST STREET</b> CONTRACTOR: TOCCI</p>	<p><b>NOT PRESENT</b></p>
<p><b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION</p>	<p>Laughrey Way – setting up workzone, tree work on Tuesday Binney St – trucking, deliveries Fifth St – deliveries, trucking Excavation and backfilling, 8/8 mat slab, concrete operation</p>
<p><b>15 LAMBERT STREET</b> CONTRACTOR:</p>	<p><b>NOT PRESENT</b></p>
<p><b>305 WEBSTER AVENUE</b> CONTRACTOR:</p>	<p>No work</p>
<p><b>165 MAIN STREET</b> CONTRACTOR: JOHN MORIARTY &amp; ASSOC</p>	<p>Broad Canal Way – deliveries</p>
<p><b>325 MAIN STREET</b> CONTRACTOR: TURNER CONSTRUCTION</p>	<p>#355 brick work Steel erection Drainage work – no inspection was done, call Jim</p>
<p><b>907 MAIN STREET</b> CONTRACTOR: NAUSET CONSTRUCTION</p>	<p>Working on C of O Columbia St – punch list work</p>
<p><b>750 MAIN STREET</b> CONTRACTOR:</p>	<p>Osbourne St – closed Main - State – slurry wall, trucking Street sweeping daily</p>

	Main St – sidewalk open with overhead protection in place
<b>415 MASS AVE (MASS + MAIN)</b> CONTRACTOR: JOHN MORIARTY & ASSOC	<b>NOT PRESENT</b> Mass Ave (Sidney – Lafayette) working on curbing, brick sidewalk PL6 – drainage work
<b>COLUMBIA STREET PARKING LOT</b> CONTRACTOR:	
<b>40 MARKET STREET</b> CONTRACTOR:	Overhead protection removal on Broadway Water cut/cap – Market St Sidewalk excavation at 54 Market St
<b>227 PROSPECT STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT CONSTRUCTION	Brattle St – lane closure rebar deliveries JFK St – crane work on site, concrete work
<b>53 BOW STREET</b> CONTRACTOR: AJ WELCH	<b>NOT PRESENT</b>
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Eversource Gas – service connection deliveries
<b>1791 MASS AVE</b> CONTRACTOR: KEITH CONSTRUCTION	Sewer repair on Mass Ave
<b>1699 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Striping August 10
<b>50 CHURCHILL AVE</b> CONTRACTOR: CONSIGLI	Comcast work Scaffolding erection – overhead protection
<b>77 NEW STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	No work
<b>55 WHEELER STREET</b> CONTRACTOR: WL FRENCH	<b>NOT PRESENT</b>
<b>671 CONCORD AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>50 CAMBRIDGE PARK DRIVE</b> CONTRACTOR:	Pemberton St & Sargent St – test pits for new locations of dry wells, working on new drawings
<b>193 CONCORD TURNPIKE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>211 CONCORD TURNPIKE</b> CONTRACTOR: W.L. FRENCH	<b>NOT PRESENT</b>

