

CONSTRUCTION MEETING MINUTES

DATE: APRIL 10, 2023

CITY PROJECTS

CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work this week
CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave (Cushing St-Park Ave) – drainage Park Ave – full depth after drainage work
GORE STREET/RUFO ROAD PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work this week Waiting on pole removals from Verizon – need 5G removed
BELMONT STREET/HOLWORTHY STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Permanent trench paving Removal of railroad tracks Curb install and sidewalk prep on Cambridge side of Belmont St
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No update
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kristen Kelleher	Work continues in kiosk
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	East plaza – granite work, pouring driveway at bank Sidewalk work on Oak St & Springfield St Daigle removing lights – concrete work
RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Community Relations: Kristen Kelleher	Fairmont St – watermain install Fairmont St @ Andrew St – water shutdown River St (Rockwell - Putnam) – test pits
HARVARD STREET WATER MAIN PROJECT CONTRACTOR: D'ALLESSANDRO	Harvard St (Prospect – Windsor) – temp water bypass

Community Relations: Kristen Kelleher	
WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher	Willard St (Brattle – Mt. Auburn) – water main and services
SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations: Kristen Kelleher	Irrigation, tree planting
BINNEY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Excavation and trucking soils Stone for porous pavement, planting soils
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Pouring concrete sidewalks Irrigation work
DANEHY PARK PAVILLION PROJECT CONTRACTOR: Community Relations: Kristen Kelleher	In design phase
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Cambridge St @ Highland – ramps Cambridge St @ Prescott – ramps Cambridge St @ Leonard Ave – ramps Cambridge St @ Sumner St – ramps Sumner St @ Irving St - ramps Work to start late in the week
MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kristen Kelleher	Danehy Park – work in baseball fields Suffolk St – water services Raymond St @ Bates – water trench
TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Community Relations: Kristen Kelleher	Mass Ave – Harvard Sq Pemberton St Linden St Holworthy St Webster Ave Chestnut St

MASSAVE4 PROJECT CONTRACTOR: Community Relations: Kristen Kelleher	Tv & cleaning work
TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich	Concord Ave - Deliveries at main gate Vassal Lane – concrete deliveries Tuesday & Friday

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	NOT PRESENT Citywide street light repairs JNJ Sacca working in the following locations replacing street light bases. 240 Sidney Street Garden at Mason 580 Mt Auburn St 98 Prospect St
CAMBRIDGE TRAFFIC DEPARTMENT	Temporary pavement markings on River St and Norfolk St & Brookline St
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770	Westley Ave- main (3 weeks) Parks – install meters & backflows Huron Ave (Aberdeen – Fresh Pond Pkwy) – watermain test pits

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	53 Bow St – deliveries & dumpster swaps 60 Oxford St – no work 75 Brattle St – no work 10 Akron St – lift on sidewalk for façade repairs 472-474 Broadway – list on sidewalk for façade repairs 8 Plympton St – façade repairs 65 Mt Auburn St – façade repairs Peabody Terr – roof replacement, dumpster in street 12-18 Fernald St – roof work, dumpster in street
MIT	Met Warehouse – piles and deliveries 201 Amherst Alley – exterior brick work

	51 Vassar St – landscape work, sidewalk work, dumpsters, hoist removal-crane to remove hoist on Saturday 301 Vassar St – Building A – steel, Building B – soil hauling, concrete, dumpster swaps
--	---

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Sidney St @ Green St – spicing underground
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Manhole repairs: 50 Rogers St 1300 Cambridge St 358 Prospect St 21 Brookline St Please report any conduit that gets hit to Anthony.
CROWN CASTLE	NOT PRESENT
EVERSOURCE ELECTRIC	NOT PRESENT <u>Overhead:</u> 80 Trowbridge St – pole transfer 8 Wyman – pole replacement Working with CED on street lights <u>Underground:</u> 60 Albany St 301 Vassar St Pacific St 34 Mt Auburn St Dunster St
EVERSOURCE GAS	Cowperthwaite (Banks-Surrey)– main St. Paul St – main tie-in at Prospect St Howard St – main @ Kinnaird St Windsor St – main @Harvard St Portland St – main install Ellery St – services

	Allston St - services Mellen St – on-hold Alewife Brook Pkwy – 9:00 pm – 5:00 am
MIRRA	No work
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	1 Roberts Rd- Cambridge St @ manhole
VICINITY STEAM	Potter St @ Third St – manhole casting repair
PHEONIX COMMUNICATIONS	Binney St (Third-Potter) – fiber placement for Eversource

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT	First St ext - sidewalks Gilmore Bridge – bike lane work 10am-2pm
CAMBRIDGE CROSSING CONTRACTOR: JMA	441 Morgan Ave (Parcel U) – water line work on Morgan Ave; westbound traffic detoured
40 THORNDIKE STREET CONTRACTOR: JMA	no work
BOSTON PROPERTIES MXD CONTRACTOR: TURNER	Hauling soils
60 FIRST STREET CONTRACTOR: GILBANE CO.	no work
161 FIRST STREET CONTRACTOR: CONSIGLI	Rogers St – westbound lane open Utility work
111 FIRST STREET CONTRACTOR: TOCCI	NOT PRESENT
PDIC CONTRACTOR:	Third St – pave and patch
330 THIRD STREET CONTRACTOR:	Restoration work Charles St – sidewalk restoration
41 LINSKEY WAY	No work

CONTRACTOR:	
1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS	No work
36 HAMPSHIRE STREET CONTRACTOR: SEADAR	Portland St – lanes closed for crane & concrete deliveries
325 BINNEY STREET CONTRACTOR: JM-A	Binney St/Fulkerson St – teledata work -sawcut & excavation
200 MAIN STREET CONTRACTOR: JM-A	No work
600 MAIN STREET CONTRACTOR:	No work
750 MAIN STREET CONTRACTOR: CONSIGLI	NOT PRESENT
134 MASS AVE CONTRACTOR: SHAWMUT	NOT PRESENT
1295 MASS AVE CONTRACTOR: COMMODORE BUILDERS	No work
382-392 HARVARD ST CONTRACTOR: NAUSET	No work
57 JFK STREET CONTRACTOR:	NOT PRESENT
IQHQ PROJECT CONTRACTOR: AE COM	Gate A Whittemore Ave – plates-install stormwater structure & pave Excavation, trucking soils
402 RINDGE AVENUE CONTRACTOR: GENESIS UTILITIES	No work
101 SMITH PLACE CONTRACTOR: ERLAND	Deliveries Water install on-site
101 CAMBRIDGE PARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT
605 CONCORD AVE CONTRACTOR: NAUSET	Steel deliveries
55 SPINELLI PLACE	No work

CONTRACTOR:	
55 WHEELER STREET	No work
CONTRACTOR:	

SPECIAL EVENTS

APRIL 17	Cambridge Common – Patriots Day Celebration – 10:00 am – 2:00 pm
APRIL 18	Old Burial Ground – Filming 8:00 am – 1:00 pm