

CONSTRUCTION MEETING MINUTES

DATE: AUGUST 30, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Glue arriving Wednesday – start later this week weather permitting
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – curb/sidewalk work
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Sciarappa St – Third St) – water main work Rufo Rd – concrete placement All new poles have been set – need to transfer wires
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Light work this week 3 weekends after Labor Day – 24 hours operations Mill/pave – late September/early October (Friday – Monday) 24 hour operation
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Sidewalk pours (Fayette – Hampshire), working on underdrain in bike lane Raising castings – later in the week

HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Paint removal, exterior demo Eversource Elec – waiting on invoice		
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work		
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work		
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	No work		
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	NO WORK THIS WEEK – work will begin in September		
Street	From	To	
Prescott St	Broadway	Cambridge	
Arrow St	Mass Ave	Bow St	
Inman St	Broadway	Bishop Allen Drive	
Columbia St	Broadway	Hampshire	
7th St	Otis	Cambridge St	

	Otis St	6th St	Max Ave
	Bent St	6th St	3rd
	Lincoln St	Elm St	Willow St
	Mass Ave	Train Tracks	Albany St
	Mt Auburn St	Gibson St	University Rd
	Cambridge park Drive	Steel Pl	Alewife Brook Parkway
	Steel Pl	Cambridge park Drive	Cul de sac
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Dudley St – flexi pave		
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St @ Main St – raising crossing		
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Full depth paving at Cambridge St intersection September 9-13 milling road (Land Blvd – Cambridge St)		
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Water Treatment Plant – installing curb, pour ramps Thursday Completion – end of October		

<p>GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley</p>	<p>Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep</p>
<p>GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel), handicap ramps, scaffolding, power for signals, remove hangers Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am</p>
<p>ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT</p>
<p>GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT Working in playground Start work on mound Waiting on final update for Huron Ave</p>
<p>O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT Brick work</p>
<p>TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT TMP this week Soil testing</p>
<p>SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:</p>	
<p>DANEHY PARK/UNIVERSIAL PLAYGROUND</p>	<p>Concrete Gravel delivery – Thursday/Friday</p>

CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Third St – sidewalk & curb work, 1 lane closure, pedestrian detour Rogers St - deliveries
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – drainage work on southwest side, cycle track construction Broadway – backfill east sections, cast in place, culvert work
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	Curb cut for 2 nd entrance on Concord Ave
CITY HALL	Deliveries/dumpster swaps
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light control system replacement Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	No Work
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work
---------------------------	---

	109 Irving Street (Harvard Law School) – no work 53 Bow Street (Randolph House) – no work 48 Quincy Street (Gund House) – no work
MIT	Steam inspections – on MIT property Met Warehouse – no work 51 Vassar St – storm/sewer work lane closure 59 Vassar St – no work 134 Mass Ave – no work Amherst Alley - crane

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	NOT PRESENT
EVERSOURCE ELECTRIC	814 Main St Alewife Station Parcel, U, E, F 325 Binney St
EVERSOURCE GAS	River St – services 180 Brattle St – on-hold Inman St – retire Hardwick St Seckell St Grey St
MIRRA	525 Putnam Ave River St @ Blackstone St – manhole rebuild
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Broadway 238 Main St 45 Prospect St 139 Main St
VICINITY STEAM	Lansdowne St Mass Ave – crossing – permitting Main St – starting work, coordination with 750 Main St work

PHEONIX COMMUNICATIONS	Green St Lansdowne St Blanchard Rd
------------------------	--

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – façade / superstructure Parcel E, F, G – interior work Parcel H – hardscape, working on stairs Parcel U – slurry walls Multiuse path – installing at Morgan Ave
111 FIRST STREET CONTRACTOR: TOCCI	Concrete pour Hurley St – pump truck
161 FIRST STREET CONTRACTOR: CONSIGLI	NOT PRESENT
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	No work
325 BINNEY STREET CONTRACTOR: JM-A	Fulkerson St – steel truck deliveries Binney St/ Fulkerson St gate will be used Wednesday crane #1 set up on Fulkerson St Monday Aug 30, Tuesday Aug 31 st and Wednesday Sept 1 st . Fulkerson St will be shut down for the 3 days 24 hours per day
25 EIGHTH STREET CONTRACTOR: SHAWMUT	NOT PRESENT
40 THORNDIKE STREET CONTRACTOR: JMA	Panel removals
165 MAIN STREET CONTRACTOR:	Electrical Dept – install 2 new light poles Concrete sidewalk pours
200 MAIN STREET CONTRACTOR:	Wadsworth St – closed to pedestrians
325 MAIN STREET CONTRACTOR: TURNER	Structural soil deliveries on Main St
600 MAIN STREET CONTRACTOR:	Pretrenching Guide walls after Labor Day

750 MAIN STREET CONTRACTOR: CONSIGLI	State St – deliveries / trucking
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	NOT PRESENT 269 Broadway – overhead protection removed by 9/3 12 Boardman St – repointing on building, sidewalk closure 17 Boardman St – overhead protection removed by mid-September 261-263 Broadway – overhead protection removed 9/3
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Water jetting on existing pipes on Mass Ave Line stripping - TBD
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work Pemberton St & Sargent St –mill/overlay – Friday ?
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Tower crane set-up Thursday (Friday-Sunday) if needed

SPECIAL EVENTS

SEPTEMBER 1-2	Summer Series – Centanni Way 5:00 pm – 9:00 pm
SEPTEMBER 4	Bread & Puppet Theater – Cambridge Common 11:00 am – 6:00 pm
SEPTEMBER 5	American Rendezvous – Lechmere Canal Park – 11:00 am – 2:00 pm
SEPTEMBER 5	Church Fellowship Time – Dana Park – 10:00 am – 1:00 pm
SEPTEMBER 7	Cambridge Minyan High Holiday Services – Cambridge Common – 8:00 am – 2:00 pm