

CONSTRUCTION MEETING MINUTES

DATE: OCTOBER 18, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flex pave on Huron Ave at the end of the week and Brewster
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – curb/sidewalk work Castings - Friday Top course paving last week of October 28-29 Eliot St @ Bennett St – duct bank repair
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Fifth St – Third St) – services Binder paving end of October/beginning of November (Fifth St – Second St)
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	10/31 – shutdown for mast arm installation
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Fine grading – Cambridge St to Oak St Binder paving – Thursday/Friday

HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Priming steel Sand blasting Roof removal
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	101 Smith Place Green St Sciarappa St Montgomery
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Charles St @ Sciarappa St – catch basins Brattle Sq Mass Ave @ Day St – sink hole Dover St – sink hole
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Mass Ave @ Cedar St to Alewife Brook Pkwy Mass Ave @ Hollis St
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Carleton St - drainage Hayward St - drainage
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Installing median from Land Blvd – First St
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Final paving Wednesday-Thursday

<p>GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley</p>	<p>Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep</p>
<p>GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, demobilization & punch list work) Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am Completion: end of year</p>
<p>GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT Finishing tot lot – for opening on Saturday Placing precast blocks on hill Huron Ave – waiting on a schedule</p>
<p>O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT Finishing work for opening on Friday</p>
<p>TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT Waiting on a schedule for test pits</p>
<p>SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:</p>	<p>NOT PRESENT Hauling soil Water work</p>
<p>DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley</p>	<p>NOT PRESENT</p>
<p>FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley</p>	<p>Rogers St – deliveries Third St – pavers in raised crosswalk</p>

BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – landscaping, lighting, milling Broadway @ Galileo, paving Wednesday night Galileo (Broadway – Binney), Thursday – temp. markings, Friday – road open Broadway – expand work area, West Service Rd closed, pedestrian crosswalk moved, bypass set-up 10/25 in front of Volpe. 500 Main St – bus shelter assembly, pavers
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT No work
CITY HALL	NOT PRESENT
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings – Tuesday citywide
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services (Hillside to Wyman) Parks – removing meters & backflows

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 53 Bow Street (Randolph House) – no work
MIT	Amherst St (Music Bldg) – hydrant & sewer tie-in Met Warehouse – no work

	51 Vassar St – hydrant installation 59 Vassar St – no work 134 Mass Ave – no work
--	---

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Windsor St @ Cambridge St – trenching
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Inman Sq
EVERSOURCE ELECTRIC	Bent St 100 Cambridgepark Drive 5 Magazine St 28 Holworthy St
EVERSOURCE GAS	River St Norfolk St (Cambridge St side) – services 750 Main St (work on Osbourne) - main Columbia St - services Fifth St (Sciarappa – Cambridge) – activate main Sciarappa St
MIRRA	527 Putnam Ave – brick sidewalks Inman Sq
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Cambridge Pkwy 80 Erie St 238 Main St 27 Spinelli Place 325 Main St
VICINITY STEAM	Front St – curb work 30-40 Lansdowne St – restoration Osbourne St – manhole work & then work at hydrant Pave next week: Front St & Lansdowne St
PHEONIX COMMUNICATIONS	Windsor St Cambridge St

PRIVATE DEVELOPMENT PROJECTS

<p>CAMBRIDGE CROSSING CONTRACTOR: JMA</p>	<p>Parcel I – façade / superstructure Parcel E, F, G – interior work Parcel H – hardscape, reconstructing Murphy Stairs Parcel U – slurry walls Multiuse path – installing at Morgan Ave 220 Child St – dog park construction</p>
<p>111 FIRST STREET CONTRACTOR: TOCCI</p>	<p>Charles St – façade work First St – sidewalk pour / lane closure Hurley St – sidewalk work Paving Wednesday: Charles, First & Hurley</p>
<p>220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION</p>	<p>NOT PRESENT</p>
<p>325 BINNEY STREET CONTRACTOR: JM-A</p>	<p>Fulkerson St – steel & concrete deliveries Binney St/ Fulkerson St gate will be used Wednesday & Friday – slab placement 10/27-29 – tower crane set – up Fulkerson St closure</p>
<p>25 EIGHTH STREET CONTRACTOR: SHAWMUT</p>	<p>Taking parking on Thorndike St – staging removal</p>
<p>40 THORNDIKE STREET CONTRACTOR: JMA</p>	<p>Spring St – crane – panel removal</p>
<p>165 MAIN STREET CONTRACTOR:</p>	<p>NOT PRESENT</p>
<p>200 MAIN STREET CONTRACTOR:</p>	<p>NOT PRESENT Wadsworth St – closed to pedestrians</p>
<p>325 MAIN STREET CONTRACTOR: TURNER</p>	<p>Sidewalk work Hydrant relocation Mill – Main St & Broadway Move site fence – overhead protection</p>

600 MAIN STREET CONTRACTOR:	Concrete for slurry
750 MAIN STREET CONTRACTOR: CONSIGLI	Main St – lane closure Tuesday – Friday – boom lift State St – deliveries, Eversource Gas
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	Market St & Broadway – paving - Wednesday
1 JFK STREET CONTRACTOR: SHAWMUT	Brattle St – lane closure Striping in 1-2 weeks
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Paving alley ways
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	Curb & sidewalk work, bike lane Mill / overlay - TBD
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Overhead protection – Wednesday Trucking – steel deliveries

SPECIAL EVENTS

OCTOBER 21	The Port Infrastructure Project Community Open House – Clement Morgan Park – 6:00 pm
OCTOBER 22-24	Head of The Charles Regatta – Mass Ave Bridge-Northeastern University Boathouse
OCTOBER 22	O'Connell Library Pocket Park Celebration (Sixth St) - 2:00 pm
OCTOBER 23	Glacken Field Grand Opening (Huron Ave) – 11:00 am
OCTOBER 23	Centanni Way – Wedding – 2:00 pm – 9:00 pm
OCTOBER 23	Annual Volpe Block Party – Donnelly Field (Berkshire St @ York St)
OCTOBER 23	Mass. Historical Society – Fort Washington Park – 1:00 pm – 6:00 pm
OCTOBER 23	Cambridge Public Health Dept Event – Greene Rose Heritage Park (Harvard St) – 1:00 pm – 5:00 pm