

CONSTRUCTION MEETING MINUTES

DATE: June 17, 2024

CITY PROJECTS

CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher Carl Howard	Huron(Aberdeen to Fresh Pond Parkway) Mon - Pavement Milling Tues - Adjust Castings Wed - No work in observance of Juneteenth Thurs- Fri - Paving Webster (Hampshire - Bristol)- curb/sidewalk Elm (Hampshire- Cambridge)- drainage Chestnut (Pearl- Sidney)- raise castings to binder grade Park Ave- landscape preparations, bioretention areas
BELMONT STREET/HOLWORTHY STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher Carl Howard	Misc punch list
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher Carl Howard	No work in the public ROW No crews on site
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher Carl Howard	No Work Scheduled
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kristen Kelleher Alison Dube	No work in the public ROW
RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO	Blackstone St- water main install, no work Wednesday River St @ Auburn- drainage lateral and DI structure

<p>Community Relations: Kristen Kelleher Carlo Molinari</p>	<p>Pleasant @ Cottage- test pit for drainage structure Carol Barron Plaza- continue excavating footings for bus shelter Casting adjustments by sub Kelly Rd Laurel St Rockwell St Fairmont St Fairmont Ave</p>
<p>WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALESSANDRO Community Relations: Kristen Kelleher Timothy Parlato/ Derek Grossi</p>	<p>Willard @ Dinsmore- installing drainage Willard @ Foster- installing drainage Mt Auburn @ Sparks- installing curb, sidewalks and traffic control components, 6/20-21 traffic sub scheduled to install mast arm Willard (Mt Auburn- Brattle)- remove/rest curb</p>
<p>BINNEY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher Peter Salem</p>	<p>Working on final areas of concrete pavement Finishing up site amenities, small benches, cedar logs and trash cans Final touch ups on landscaping and irrigation</p>
<p>PEABODY SCHOOL PLAYGROUND CONTRACTOR: ARGUS Community Relations: Kristen Kelleher Peter Salem</p>	<p>Block wall install Waiting for playground equipment delivery</p>
<p>MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher Jimmy Chan</p>	<p>Brattle St – Thurs Fri</p>
<p>MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher Biran McLane</p>	<p>No work in the public ROW until July 1</p>
<p>REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kristen Kelleher Ted Bulger / Lenny Russell</p>	<p>Rindge & Cedar – sinkhole investigation and repair (if necessary) Cambridgeside Place - paving water dept patch Cambridge Cemetery – pump station Misc casting replacements Misc catch basin repairs</p>

TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Community Relations: Kristen Kelleher David Wright	Binney (Sixth- Land Blvd)- All week
TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich Diego Corona	No work public ROW Continue truck export of ISS material daily
LECHMERE CANAL PARK IMPROVEMENTS CONTRACTOR: BRIGHT VIEW Bryce Hawes- Whiting-Turner Cam Bornstein- Whiting-Turner Brian Blood- Whiting-Turner	No work in the public ROW All work will be done within the construction fence Demo and Removal of Mast Light Poles Pedestrian control plan in place with signage and barricades Installing Handrails at Mall Entrance + Thorndike Stairs Brick Pavers Installing Trench Drain Covers Excavating UGE for Tree Lighting
SEWER & DRAIN LINING CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kristen Kelleher Eric Breen	No work in the public ROW
I/I DRAINAGE PROJECT CONTRACTOR: DW WHITE Billy White Jim O'Brien	Sewer and drainage
FIRE HEADQUARTERS (491 Broadway) CONTRACTOR: WT Rich Community Relations: Kristen Kelleher Rob Mallett/ Jim Davey/ Greg Keegan	No Work in the public ROW Interior demolition Slate roof abatement

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DIVISION Mark Melo 617-349-4925	NOT PRESENT
CAMBRIDGE TRAFFIC DEPARTMENT	Citywide pavement markings 6/17-18, locations below included Main (Columbia- Portland)

Jonathan Brown	Prospect (Broadway- Somerville C/L)
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770	497 Mt Auburn St – service installation City Wide Hydrant repairs Cambridge Cemetery – 3 leak repairs Huron @ Fresh Pond Parkway- JNJ Saca- Flush and Bacteria test new 12" WM

UNIVERSITY PROJECTS

HARVARD UNIVERSITY Vinson Givons	48 Quincy- fence installed with rerouted pedestrian traffic closer to the building, crane on Cambridge St 60 Oxford- No work in the public ROW Bow St- No work in the public ROW 1033 Mass Ave- No work in the public ROW 44 Francis- No work in the public ROW, street closure 6/17-19 10 Akron- No work in the public ROW
MIT (Campus Construction) Joyand Charles	3 Ames Street (Parallel Dorms)- Deliveries and dumpster swap 201 Amherst St (Music Building)- Deliveries and dumpster swap 224 Albany St (Met Warehouse)- Deliveries and dumpster swap
MIT (Campus Planning/ 301 Vassar) Peter Dynan- JM-A	No work in the public ROW Bldg A Landscaping – paving/installation of pavers/soil for tree pits Sitework – curb installation/grading/utilities/backfill Masonry -north, south and east elevations Curtainwall installation entry court Metal panels – south and east elevation Confirming Friday/Saturday crane for misc. metals at Bldg. A Roof Center Plaza Area Sitework- for deck area Dumpster swaps Soils removal Typical deliveries Bldg B Sitework/utilities – Telcom duct bank and utilities, south and north elevations Masonry – entry court and brick soffit - south elevation Metal Panel – tower south elevation Confirming Friday/Saturday crane for misc. metals at Bldg. B Roof

UTILITY COMPANIES

<p>CAMBRIDGE NETWORK SOLUTIONS Sarah Howson</p>	<p>No work in the public ROW</p>
<p>COMCAST Shane Flewelling 617-406-9645</p>	<p>8 Story-Underground cable pull into 8 Story St with intersection of Brattle St/ Story St included- Rotondi- Permit 274878 269 Harvard- replace sinking manhole cover causing noise- Rotondi-permit 275897</p>
<p>CROWN CASTLE Ana Semashka</p>	<p>No work in the public ROW DCR work on Memorial Drive Friday</p>
<p>EVERSOURCE ELECTRIC Jason Wright</p>	<p>Underground Concord Ave @ Smith Place 351-355 Broadway 99 Brattle St 1055-1065 Cambridge St 872 Mass Ave 1 Cedar St Overhead Hovey Ave – pole transfer Conduit 22 Larch 334 Cambridge Street – sidewalk repair</p>
<p>EVERSOURCE GAS Michael Kerwin Aj Ortiz</p>	<p>Aberdeen Ave (between Huron Ave & Mt Auburn St Southbound) – Main Fresh Pond Ln & Meadow Way & Larchwood Dr. - Services Garden St (between Linnaean St & Shepard St) – Main Gladstone St (between Churchill Ave & Foch St) & Newman St.– Main Goldstar Rd (between Mass Ave & Seven Pines Ave) - Main Grozier Rd (between #51 & Huron Ave) – Services Hunting St (between Cambridge St & South St) - Services Massachusetts Ave (between Rice St & Rindge Ave Southbound) – Main Prince St (between Pleasant St & Magazine St)- Services Tremont St (between Cambridge St & Hampshire St) – Main Western Ave @ Putnam Ave - Main Wheeler St @ Concord Ave – Main</p>

MIRRA Tyler Nardone	No work in the public ROW
VERIZON Matt King Matthew.i.king@one.verizon.com	Larchwood Dr- Pole 37 33 Bellis Circle- Pole 62/9
VICINITY STEAM Joyce Chad	No work in the public ROW
PHEONIX COMMUNICATIONS Fred York	21 Healey- existing electric mh#2221 to existing conduits 179 Broadway- cable wreck out Binney to Portland to Hampshire

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT Matthew Burnham Alyssa Russell	O'Brien Hwy (First- Land Blvd) – line striping as available & misc punch list O'Brien Hwy (Land - Museum Way) – linestripe; drill & concrete last mast arm this week; misc electrical traffic next week Cambridge St (Second – O'Brien) – line striping next week & misc punch list
CAMBRIDGE CROSSING CONTRACTOR: Allied Paving Holly Sutherland	North First Street and Morgan Avenue west of Earhart Street- Adjusting castings today Line striping and clean up will take place throughout the previously paved areas
40 THORNDIKE STREET CONTRACTOR: JMA Holly Sutherland	Spring Street- closed today for asphalt testing due to the thunderstorm that hit when paving on Friday Pocket Park – finish landscaping in site
BOSTON PROPERTIES MXD (290 Binney) CONTRACTOR: TURNER Caissie Niles Jesse DeMello	No work in the public ROW
300 BINNEY STREET CONTRACTOR: TURNER Ryan Dixon	No work in the public ROW
161 FIRST STREET CONTRACTOR: CONSIGLI	No work in the public ROW Rogers (First- Second)- • Still trying to finalize date for paving

Anthony Fodera	
41 LINSKEY/ 90 BINNEY CONTRACTOR: CONSIGLI Anthony Fodera	Second and Linskey- paving today, 6/17 Striping 6/24
585 KENDALL STREET CONTRACTOR: SUFFOLK Larry Malloy	No work in the public ROW Also taking rebar deliveries every day Correspond with TJ
36 HAMPSHIRE STREET CONTRACTOR: SEADAR Julia Brady/ Neel Shah	No work in the public ROW
325 BINNEY STREET CONTRACTOR: JM-A Robbie Abbanat Steve Leighton	Binney- daily lane closure of East bound lane – two lanes of traffic maintained throughout the week Set Light Poles on Monday and Tuesday Paving of the bike lane on Thursday or Friday
200 MAIN STREET CONTRACTOR: JM-A Gianni Grimaldi Chris Chorillo	Wadsworth drainage tie in
600 MAIN STREET CONTRACTOR: CONSIGLI Josh Furmanick	No work in the public ROW
382-392 HARVARD ST CONTRACTOR: NAUSET James McWalter Michael Burke	No work in the public ROW
57 JFK STREET CONTRACTOR: NAUSET Charles Whiffen	No work in the public ROW
IQHQ PROJECT CONTRACTOR: AE COM Danny Frias- IQHQ Mike Shanahan- AE COM	No work in the public ROW Trucking 150 Whittemore- placing section of south sidewalk
402 RINDGE AVENUE CONTRACTOR: GENESIS UTILITIES	Seal concrete sidewalks- Bruno Removing from agenda

Nick Valicenti Kevin Botti	
1 JACKSON PLACE CONTRACTOR: DERENZO Adam Noel Jeremy Sencabaugh	No work in the public ROW Continued trucking on and off site
101 SMITH PLACE CONTRACTOR: W.L. FRENCH Kevin Noyes Tim Lynch- Erland Jack Toomey	Seal concrete sidewalks and signage- Bruno Removing from agenda
605 CONCORD AVE CONTRACTOR: NAUSET Michael Burke	No work in the public ROW
55 WHEELER STREET CONTRACTOR: Kevin Botti	Seal concrete sidewalks and signage- Bruno Removing from agenda

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Tuesday, June 18	Juneteenth Celebration	Inman Pl Closed between Inman St and West Pl	150	7:00 AM – 3:00 PM
Wednesday, June 19	3rd Annual Juneteenth Parade and Celebration	See map attached Parade Route: Starting at 770 Massachusetts Ave, the parade will continue down Pleasant St with a brief moment of silence for Chief Patrick Raymond, then continue onto Western Ave down to Blackstone St and conclude at Riverside Press Park. Blackstone St will be closed to traffic	200	10:00 AM - 5:00 PM
Thursday, June 20	Broad Institute Annual Family BBQ	Timothy J. Toomey, Jr. Park	1,200	8:00 AM - 9:00 PM

Thursday, June 20	Passim x Berklee Summer in the City	Top of Palmer St Alley, Church st side	30	5:00 PM – 7:00 PM
Friday, June 21	Paint the Square Pink - American Cancer Society Survivor's Event	Brattle Plaza, Brattle Street Closed from Eliot to Church	500	4:00 PM - 10:00 PM
Saturday, June 22 EVERY SATURDAY thru the summer	Found- Weekly Block Party	Columbia between Bishop Allen Drive & Main St this section of Columbia St will be closed		10:00 AM- 6:00 PM
Saturday, June 22	Fresh Pond Day	Water Dept, Fresh Pond Reservation	1,000	8:00 AM – 4:00PM
Saturday, June 22	Art Gallery Block Party	First block of Linden Street by Massachusetts Ave	50	3:00 PM – 7:00 PM
Sunday, June 23	2024 B.A.A. 10K	Memorial Drive - Longfellow Bridge to Magazine Beach	10,000	8:00 AM – 10:00 AM
Sunday, June 23	Swaralipi annual parade to commemorate the music of Rabindranath Tagore	Harvard Square - plaza in front of T. Parade route: across the plaza, take left at the end and come back to the plaza along JFK Street	50	1:00 PM – 3:00 PM
Tuesday, June 25	Taste of Cambridge	University Park, Sidney Sidney St closed between Green and Pacific	1,000	11:00 AM – 10:00 PM
Wednesday, June 26	Moderna Ribbon Cutting	325 Binney St Cambridge MA 02141 Little Binney St Closed	500	8:00 AM – 5:00 PM
Friday, June 28	Dance Party	City Hall Lawn Mass Ave closed between Prospect/Western and Clinton St	20,000	2:00 PM - 10:00 PM
Sunday, June 30	Summer Classic	See map attached 64 Sidney St – Rolling closures on Sidney St, Pacific St, Albany St, Mass Ave, Putnam Ave, Brookline St, Franklin St	2500	7:00 AM – 10:00 AM

