CONSTRUCTION MEETING MINUTES DATE: August 12, 2024

CITY PROJECTS

CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Huron- Porous pavement pathway 8/15, pavement markings, punch list, landscaping Huron @ Holly- pavement markings late week/ early next week Webster (Hampshire - Plymouth)- curb/sidewalk, catch basin, structural soil Elm (Hampshire- Cambridge)- water main Chestnut (Sidney- Pearl)- layout Park Ave- Landscaping (bioretention areas)	
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Tunnel Inspections, install monitoring equipment Thursday night	
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Cambridge- Repaired sink hole, need infrared Porous pavement bike lane at Plaza 8/15 Demo for tree replacement in the fall (city to mark trees)	
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Alison Dube	No work in the public ROW Waiting for SMJ to install Harvard Square Sign 8/14 Paint spill correspondence Correspondence with Newport for barrier removal	
RIVER STREET STREETSCAPE PROJECT CONTRACTOR: P. GIOIOSO Carlo Molinari/ Greg Matchett/ Derek Bellucci	Blackstone (Western-River)- continue drain install Fairmont Ave - driveway aprons and curbing	
WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALLESSANDRO Timothy Parlato/ Derek Grossi / Adam Kotov	Willard (Brattle- Mt. Auburn)- install green infrastructure trenches, install curb and sidewalks Mt Auburn @ Sparks- traffic sub completing mast arm install	
BINNEY PARK CONTRACTOR: ARGUS Peter Salem	Fence crew hanging fabric Pricing submitted for steam repair City Correspondence needed	

PEABODY SCHOOL PLAYGROUND CONTRACTOR: ARGUS Peter Salem	Bank Shot equipment delivered, scheduling installer Pave after install
CRLS PLAZA CONTRACTOR: JJ PHELAN Jim Nishina/ Kevin Beuttell	Granite blocks
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Jimmy Chan	No work in the public ROW
MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Biran McLane/ Yaser	Lot 5- paving 8/16-18
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Ted Bulger / Lenny Russell	Cambridge Cemetery – Sewer main work on Coolidge Ave Cameron- water fountain Misc frame covers and greats Webster - cut and cap
TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Kevin Marlowe	No work in the public ROW
TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich Diego Corona	No work in the public ROW
LECHMERE CANAL PARK IMPROVEMENTS CONTRACTOR: BRIGHT VIEW Brian Blood- Whiting-Turner Samantha Whitworth- Whiting-Turner Thomas Wilson- Whiting-Turner	Insite work Excavating and forming foundations for playground Misc. tree edging and granite plugs
SEWER & DRAIN LINING CONTRACTOR: NATIONAL WATER MAIN Eric Breen	No work in the public ROW
I/I DRAINAGE PROJECT CONTRACTOR: DW WHITE Billy White / Jim O'Brien	Cambridgeside pl north bound- drainage

FIRE HEADQUATERS	Cambridge (east bound)- drainage and sewer with single lane closure with
(491 Broadway)	details all week
CONTRACTOR: WT Rich	
Rob Mallett/ Jim Davey/ Greg Keegan	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DIVISION	City wide street light repairs
Mark Melo 617-349-4925/ Joe McCarthy	City wide double pole replacements
CAMBRIDGE TRAFFIC DEPARTMENT	Painting city lots Monday night 6:00 pm – 12:00 am
Jonathan Brown	CPD HQ, O'Neill Library, Peabody School, Golf Course
CAMBRIDGE WATER DEPARTMENT	Sidney St @ Green St – hydrant replacement (2 days)
Rich Holly 617-349-4770	Brattle St @ Church St – hydrant replacement (2 days)
	CPD HQ- Scheduled water main shutdown Saturday 9-3pm

UNIVERSITY PROJECTS

HARVARD UNIVERSITY Vinson Givons	48 Quincy- Crane within site fence on Quincy, re-route pedestrians 10 Holyoke- Utility Tie-in, Street closed to vehicles. Anticipated 2-3 weeks 1341 Mass (Wadsworth Project)- Scaffolding set up outside of site, sidewalk open to public Plympton (Bow- Mass)- closing 24/7 for several weeks to start tunnel repairs, pedestrians not impacted, to re-open for week of September 3, Plympton will be able to drive down the street the opposite way off Mass Ave
MIT (Campus Construction) Joyand Charles	3 Ames Street (Parallel Dorms)- Deliveries and dumpster swap 201 Amherst St (Music Building)- Deliveries and dumpster swap 224 Albany St (Met Warehouse)- Deliveries and dumpster swap 500- 540 Memorial Dr- repairing of MIT owned Fire protection line
MIT (Campus Planning/ 301 Vassar) Peter Dynan- JM-A	Bldg A Landscaping – installation of pavers/soil for tree pits, Masonry, Metal panels, soils for tree pits/ tree installation, Glazing, Roof- Metal copings, Metal panels, Green roof installation Center Plaza Area Landscaping pavers and tree installation Bldg B

Landscaping – irrigation/soil for tree pits, Masonry soffits, Metal panel soffits, soils for trees and tree installation, East Loading dock deliveries
Work in public right of way
Street Paving 8/17 Vassar St- closing for crane delivery & installation of green roof system

UTILITY COMPANIES

CAMBRIDGE NETWORK	RK Putnam @ Pleasant- excavation tentatively scheduled 8/14-15		
SOLUTIONS Davis @ Broadway- mill and overlay 8/15			
Sarah Howson			
COMCAST	No work in the public ROW		
Shane Flewelling 617-406-9645			
CROWN CASTLE Sarah Feely	No work in the public ROW		
EVERSOURCE ELECTRIC	Overhead		
Jason Wright	194 Harvard St. (Pine St.)		
Tracy McDevitt	16 Walden St.		
	Cedar St.		
	Norris St. (Potentially)		
	Underground		
	231 Putnam Ave. (STA 817)		
	495 Columbia Ave. (2nd line feed)		
	Conduit Group		
	Rindge Ave. (Riley)		
	Prospect St. (Greene)		
	Bow St. (Mirra)		
	Broadway (Mirra) (Sidewalk Repair)		
EVERSOURCE GAS	Aberdeen Ave (between Huron Ave & Mt Auburn St Southbound) – Services		
Michael Kerwin	Craigie St (between Concord Ave & Buckingham St) – Main		
Aj Ortiz	Garden St (between Linnaean St & Shepard St) – Main		
	Gladstone St (between Churchill Ave & Foch St) & Newman St. – Services		
	Granite St (between Pearl St & Magazine St) – Services		

	Hunting St (between South St & Cambridge St) – Main Massachusetts Ave (between Haskell St & Cogswell Ave) - Main Prince St (between Pleasant St & Magazine St)- Main	
	Tremont St (between Cambridge St & Hampshire St) – Services	
MIRRA	9 Bow St- Eversource Electric	
Tyler Nardone		
VERIZON 14 Cameron Ave- fiber splicing		
Matt King	25 Spinelli Place	
Matthew.i.king@one.verizon.com	10 & 12 Columbia St- poles upgrade	
	440 Water St- fiber splice	
VICINITY STEAM	No work in the public ROW	
Joyce Chad	Assisting Argus @ Peabody	
PHEONIX	545 Broadway- MH 545 splicing	
COMMUNICATIONS Fred York		

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT Matthew Burnham / Alyssa Russell	O'Brien Hwy (First- Land Blvd) – line striping & misc punch list O'Brien Hwy (Land - Museum Way) – line stripe; misc electrical traffic work & finish sidewalk work. Cambridge St (Second – O'Brien) – line striping
40 THORNDIKE STREET CONTRACTOR: JMA Holly Sutherland	Thorndike & Spring- shutdown for crane 8/14-15 for landscaping and hardscaping
BOSTON PROPERTIES MXD (290 Binney) CONTRACTOR: TURNER Caissie Niles/ Jesse DeMello / Nick Anderson	No work in the public ROW
300 BINNEY STREET CONTRACTOR: TURNER Ryan Dixon	No work in the public ROW

161 FIRST STREET CONTRACTOR: CONSIGLI	Rogers (First-Second)- paving surface course today 8/12 (rain date)
Anthony Fodera	
41 LINSKEY/ 90 BINNEY	No work in the public ROW
CONTRACTOR: CONSIGLI	
Anthony Fodera	
100 Binney	No work in the public ROW
CONTRACTOR: CONSIGLI	Scheduled to commence work on 9/2
Anthony Fodera	
585 KENDALL STREET	Third @ Kendall- Test pit Saturday 8/17 9:00am-6:00pm
CONTRACTOR: SUFFOLK	Continued deliveries
Larry Malloy	
36 HAMPSHIRE STREET	No work in the public ROW
CONTRACTOR: SEADAR	Sidewalk work to start next week
Julia Brady/ Neel Shah	
325 BINNEY STREET	No work in the public ROW
CONTRACTOR: JM-A	
Robbie Abbanat/ Steve Leighton	
200 MAIN STREET	60 Wadsworth (north bound lane)- drainage tie in, closure from 7am – 3pm
CONTRACTOR: JM-A	
Gianni Grimaldi / Chris Chorillo	
382-392 HARVARD ST	No work in the public ROW
CONTRACTOR: NAUSET	
James McWalter / Michael Burke	
57 JFK STREET	NOT PRESENT
CONTRACTOR: NAUSET	
Charles Whiffen	
IQHQ PROJECT	No work in the public ROW
CONTRACTOR: AE COM	
Danny Frias- IQHQ	
Mike Shanahan- AE COM	No work in the public POW
1 JACKSON PLACE	No work in the public ROW
CONTRACTOR: DERENZO	Rindge- trucking on and off site
Adam Noel / Jeremy Sencabaugh	

605 CONCORD AVE	NOT PRESENT
CONTRACTOR: NAUSET	
Michael Burke	

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Saturday, August 17	Hip Hop Festival /	Deguglielmo Plaza, Brattle Street Closed from Eliot to	200	11:00 AM -
	Car Show	Church		7:00 PM
Saturday, August 17	Charlie's Restaurant	Street Closure: Winthrop Street by Charlie's Kitchen	100	2:00 PM -
	Luau			9:00 PM
Sunday, August 18	Black Owned	Palmer Street Closed	500	7:00 AM -
	Business Pop-up in			5:00 PM
	Harvard Square			
Wednesday, August 21	East End House	105 Spring St. Cambridge, MA 02141 – Street Closure –	500	4:00 PM -9:00
	Block Party	Spring St from 5 th to Sciarappa		PM
Thursday, August 22	Old Time Baseball	99 Sherman St, St Peter Field	750	5:00 PM -
	Game			11:00 PM
Friday, August 23 –	202 4 Susan G.	Sidewalks only: Map attached	800	Will be in
Sunday, August 25	Komen New	Friday, 8/23 11:00 a.m 5:00 p.m - BU Bridge, Paul		Cambridge
	England 3-Day	Dudley White bikepath, JFK, Mass Ave,		Friday and
		Brookline, Franklin, Sidney, Mass Ave to across the Mass		Sunday only
		Ave Bridge		
		Sunday, 8/25/24, 7:30 a.m 10:30 a.m Longfellow		
		Bridge, Main, Ames, Paul Dudley White, Edwin H. Land		
Code and an a Account Cd		Blvd., North Point Park	000	0.00 444
Saturday, August 24	21st Annual Port	Clement Morgan Park - Road Closures - Columbia St,	200	8:00 AM -
	Pride	Washington St, Pine St		4:00 PM
Sunday, August 25	Everybody Gotta	Green Rose Heritage Park 155 Harvard St - Harvard St	500	8:00 AM -
	Lat 4th Annual BBQ	Closed between Windsor and Portland.		8:00 PM