

CONSTRUCTION MEETING MINUTES

DATE: September 30, 2024

ANNOUNCEMENTS

EROSION & SEDIMENT CONTROL	Please remember to be up-to date and on top of erosion and sediment control especially projects with stormwater control permits - <ul style="list-style-type: none">• Entrance / Exit crushed stone• Perimeter control• CB inlet protection• Stockpile covers
---------------------------------------	--

END OF SEASON DATES

Saturday, November 2	Last Day for Top Course Asphalt Paving
Saturday, November 9	Last Day for Concrete Sidewalks in the Public Way and City Contracts
Friday, November 15	Moratorium Waiver requests should be submitted to TJ & Andrew tshea@cambridgema.gov & abock@cambridgema.gov
Monday, November 25	Winter Moratorium for Excavations in the Public Way (City Contractors are exempt)

CITY PROJECTS

CHAPTER 90- CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Huron- pavement markings, punch list, landscaping Webster (Hampshire -Lincoln)- curb/sidewalk Hampshire (Webster- Cardinal Medeiros)- curb/sidewalk Elm (Hampshire- Cambridge)- water services (Cambridge- Webster)- Full depth, binder Friday Chestnut (Pleasant- Pearl)- curb and sidewalk
HARVARD SQUARE PLAZA PROJECT	Demo Information Kiosk is complete Dunster St- Closure begins Today (4-6 weeks)- MBTA Detour # 1 Bus routed around Flagstaff Park

<p>CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard</p>	
<p>INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard</p>	<p>Tree replacement complete Restore Pavers</p>
<p>CHAPTER 90- CONTRACT 25 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard</p>	<p>No work in the public ROW</p>
<p>HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Alison Dube</p>	<p>NOT PRESENT NO EMAIL</p>
<p>RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Carlo Molinari/ Greg Matchett/ Derek Bellucci</p>	<p>Blackstone Street - continue drainage installation. River Street (Memorial to Blackstone) – start water main installation at end of week pending completion of Blackstone drainage. Carl Barron Plaza - install sand based structural soil pending test results. Fairmont Street (River to Pleasant) – Install concrete sidewalks. Rockwell Street – start sidewalk removal and curb install on even side of street.</p>
<p>WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALLESSANDRO Timothy Parlato/ Derek Grossi / Adam Kotov</p>	<p>20 Willard- installing private drainage Willard (Foster- Brattle)- installing new curb and concrete sidewalks Willard (Brattle- Mt. Auburn)- raising castings</p>

PEABODY SCHOOL PLAYGROUND CONTRACTOR: ARGUS Peter Salem	Pave Bank Shot area Waiting on revised GPS layout in order to regrade playground area		
CRLS PLAZA CONTRACTOR: JJ PHELAN Jim Nishina/ Kevin Beuttell	NOT PRESENT plantings, plant rails, cleanup and demobilization		
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Jimmy Chan	No work in the public Row		
MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Biran McLane/ Yaser	Streets	From	To
	West Street	Inman Street	Lee Street
	Trowbridge Street	Kirkland Street	Cambridge Street
	Prospect Street	Massachusetts Ave	Harvard Street
	Flagstaff Park	Church Street	Waterhouse Street
	Mellon Street	Massachusetts Ave	Dead End
	Foster Street	Willard Street	Lowell Street
	Gibson Street	Mt Auburn Street	Foster Street
	Acacia Street	Hawthorne Street	Ash Street
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Ted Bulger / Lenny Russell	Cambridge Cemetery – drainage work, finish Wednesday Prospect & Dana- manhole repairs Regent St- frames and covers Sherman St @ Tracks- frame and cover Fainwood Circle- frames and covers Museum St- frames and covers Oxford @ Sacramento- frame and cover		
TV & CLEANING CONTRACT	No work in the public ROW		

<p>CONTRACTOR: INSTIUFORM Kevin Marlowe</p>	
<p>TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich Diego Corona/ Mark Brine</p>	<p>No work in the public ROW Deliveries off Vassal Lane</p>
<p>LECHMERE CANAL PARK IMPROVEMENTS CONTRACTOR: BRIGHT VIEW Whiting-Turner- Brian Blood, Samantha Whitworth, Thomas Wilson</p>	<p>NO EMAIL Playground equipment</p>
<p>SEWER & DRAIN LINING CONTRACTOR: NATIONAL WATER MAIN Eric Breen</p>	<p>No work in the public ROW</p>
<p>I/I DRAINAGE PROJECT CONTRACTOR: DW WHITE Billy White / Jim O'Brien</p>	<p>Land Blvd (southbound)- Install drainage, patch trenches Land Blvd (northbound)- Install drainage), patch trenches</p>
<p>FIRE HEADQUARTERS (491 Broadway) CONTRACTOR: WT Rich Rob Mallett/ Jim Davey/ Greg Keegan</p>	<p>Cambridge (east bound)- continuing drainage tie-ins with lane closures and details</p>

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DIVISION Mark Melo 617-349-4925/ Joe McCarthy	City wide street light repairs
CAMBRIDGE TRAFFIC DEPARTMENT Jonathan Brown	Monday night bus lane red surface treatment: Mt Auburn St Belmont St Homer Ave Monday and Tuesday night pavement markings: Avon Hill St: Upland Rd to Linnaean St Orchard St: Russell St to Davenport St Prospect St: Houghton St to Broadway
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770	City wide Dig Safe markouts Leak Investigations: Winter @ Third 34 Creighton 38 Market St

UNIVERSITY PROJECTS

HARVARD UNIVERSITY Vinson Givons	48 Quincy St. – The Crane Stationed on Quincy St will be taken down this weekend, 10/4-10/6. 1341 Mass Ave. (Wadsworth House) – Duct bank work to begin Thursday 10/3, work will last for 4 weeks. Public way impacts to Harvard Yard, but a right of way path will still be open to public
MIT (Campus Construction) Joyand Charles	3 Ames Street (Parallel Dorms)- Deliveries and dumpster swap 201 Amherst St (Music Building)- Deliveries and dumpster swap 224 Albany St (Met Warehouse)- Deliveries and dumpster swap 500 Memorial Dr- repairing of manhole on Amherst Alley, police details and signage present
MIT (Campus Planning/ 301 Vassar) Peter Dynan- JM-A	NOT PRESENT NO EMAIL

UTILITY COMPANIES

<p>CAMBRIDGE NETWORK SOLUTIONS/ LIGHTPATH Sarah Howson, Herb Bertoni</p>	<p>No work in the public ROW</p>
<p>COMCAST Shane Flewelling 617-406-9645</p>	<p>128 Oxford St – Rotondi- vault repair in sidewalk- permit 283770 127 Coolidge Hill rd- Rotondi- vault repair</p> <p>Next Week 90 Broadway toward Third St- one lane closure</p>
<p>CROWN CASTL Sarah Feely</p>	<p>Splicing and testing 196 Broadway 150 Cambridgepark Dr 30 Cambridgepark Dr</p> <p>Upgrading equipment 14 Tufts st 191 Windsor st 240 Sidney St- 20 ft trench</p>
<p>EVERSOURCE ELECTRIC Jason Wright</p>	<p>Overhead 68 Banks St (pole replacement) 21 Erie St (pole transfer)</p> <p>Underground 22 White St (excavate for new service) 250 Fresh Pond (UG primary cable) 291 Vassar St (replacement of transformer) Rindge Ave Prospect St 6th St (tie-in work for EV charging station near police station)</p> <p>GCEP (Greater Cambridge Energy Program) Test pits at Hampshire St x Cardinal Medeiros Ave once sidewalk repairs are completed. Anticipated start is 10/2.</p>
<p>EVERSOURCE GAS Michael Kerwin Aj Ortiz</p>	<p>Aberdeen Ave (between Huron Ave & Mt Auburn St Southbound) – Services Charles St (between Second St & Third St) – Main Coolidge Hill Rd (between Coolidge Hill Ave & Mt. Auburn St) - Main Craigie St (between Concord Ave & Buckingham St) – Services</p>

	Gladstone St (between Churchill Ave & Foch St) & Newman St.– Services Massachusetts Ave (between Haskell St & Cogswell Ave) – Main Portsmouth St (between Hampshire St & Webster Ave) - Main
MIRRA Tyler Nardone	96 Otis St (Trenching for Eversource Electric) 22 White St (Trenching for Eversource Electric)
VERIZON Matt King Matthew.i.king@one.verizon.com	Corner Concord Ave @ Blanchard St. Rod and rope Athenaeum St @ First St. Rod and Rope
VICINITY STEAM Joyce Chad	No work in the public ROW
PHEONIX COMMUNICATIONS Fred York	Rindge @ Middlesex- vac truck- Riley Brothers

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT Matthew Burnham / Alyssa Russell	O'Brien Hwy (First- Land Blvd) – misc. punch list O'Brien Hwy (Land - Museum Way) – misc. electrical traffic work later in the week & finish sidewalk work Cambridge St (Second – O'Brien) – misc. punch list
BOSTON PROPERTIES MXD (290 Binney) CONTRACTOR: TURNER Caissie Niles/ Jesse DeMello / Nick Anderson	No work in the public ROW
300 BINNEY STREET CONTRACTOR: TURNER Ryan Dixon	NO EMAIL No work in the public ROW
41 LINSKEY/ 90 BINNEY CONTRACTOR: CONSIGLI Anthony Fodera	No work in the public ROW
585 KENDALL STREET	NO EMAIL

CONTRACTOR: SUFFOLK Larry Malloy	Concrete and steel deliveries (Kendall- Athenaeum)- sidewalk permit for overhead protection
36 HAMPSHIRE STREET CONTRACTOR: SEADAR Julia Brady/ Neel Shah	NOT PRESENT Sidewalk placement scheduled for Thursday
325 BINNEY STREET CONTRACTOR: JM-A Robbie Abbanat/ Steve Leighton	Installing curb and sidewalk on south side of Binney East bound lane closure daily 7:00am- 3:00pm
200 MAIN STREET CONTRACTOR: JM-A Gianni Grimaldi / Chris Chorillo	NO EMAIL No work in the public ROW
IQHQ PROJECT CONTRACTOR: AE COM Danny Frias- IQHQ/ Mike Shanahan- AE	36 Whittemore- setting curb
1 JACKSON PLACE CONTRACTOR: DERENZO Adam Noel / Jeremy Sencabaugh	NOT PRESENT No work in the public ROW Rindge- trucking on and off site
605 CONCORD AVE CONTRACTOR: NAUSET Michael Burke	No work in the public ROW Dumpsters and Deliveries Concrete mixed trucks off Concord Ave

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Monday, September 30	Hispanic/Latine Heritage Month	Inman Place Closed 6am thru 3pm	200	11:00 AM – 2:00 PM
Sunday, October 6	45th Annual Oktoberfest and HONK! Parade	JFK from Mt. Auburn to crosswalk; Mass Ave from crosswalk to Garden Street (inbound only); all of Church Street; Brattle from crosswalk to Appian Way; Mt. Auburn from Eliot Triangle to JFK; Eliot Street from Brattle Street to Bennett Street	100,000	7:00 AM – 8:00 PM
Sunday, October 6	Fall Classic 5k	MAP ATTACHED 64 Sidney St	3,000	8:00 AM – 12:00 PM

Wednesday, October 9	Domestic Violence Vigil	City Hall Lawn	100	5:00 PM - 7:00 PM
Sunday, October 13	Opening Celebration for the Comedy Studio	JFK Street Closed from Mt. Auburn to Mass Ave and Brattle	500	12:00 PM – 9:00 PM
Sunday, October 13	Back and Forth Flea	Trowbridge St off of Mass Ave. One lane closed	100	10:00 AM - 5:00 PM
Monday, October 14	Indigenous Peoples Day	University Park + Sidney Street closed (between franklin and pilgrim)	1,000	10:00 AM – 7:00 PM

UPCOMING EVENTS (MORE DETAILS TO COME)

Date	Event	Location	Guests	Time
Friday, October 18 – Sunday, October 20	Head of the Charles	Vegetation management and location prep already starting DCR property along the Charles and Memorial Drive from Mass Ave Bridge to Northeastern University Boathouse Feeder Streets – Dewolfe, Flagg and Ash will also be closed Saturday and Sunday	75,000	All Day