

CONSTRUCTION MEETING MINUTES

DATE: October 15, 2024

NO WORK

Tuesday, November 5	No Details and No Work in the public ROW for election day
----------------------------	---

END OF SEASON DATES

Saturday, November 2	Last Day for Top Course Asphalt Paving
Saturday, November 9	Last Day for Concrete Sidewalks in the Public Way and City Contracts
Friday, November 15	Moratorium Waiver requests should be submitted to TJ & Andrew tshea@cambridgema.gov & abock@cambridgema.gov
Monday, November 25	Winter Moratorium for Excavations in the Public Way (City Contractors are exempt)

CITY PROJECTS

CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Huron- pavement markings, punch list, landscaping Webster (Hampshire -Lincoln)- curb/sidewalk Hampshire (Webster- Cardinal Medeiros)- curb/sidewalk Elm (Hampshire- Cambridge)- water services, sidewalk Chestnut (Pleasant- Pearl)- curb and sidewalk
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Nondestructive Testing, Deliveries, Layout Dunster St- Closure begins Today (4-6 weeks)- MBTA Detour # 1 Bus routed around Flagstaff Park Correspond with EV gas
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Tree replacement - Trees have been replaced, irrigation restored Pavers this week

Carl Howard											
CHAPTER 90-CONTRACT 25 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	No work in the public ROW Maple- Start utility work November										
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Alison Dube	NO EMAIL NOT PRESENT										
RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Carlo Molinari/ Greg Matchett/ Derek Bellucci	River Street (towards Memorial) – water main installation Carl Barron Plaza - structural soil install Fairmont Street (River to Pleasant) – curb install and concrete sidewalk Rockwell Street – curb install and concrete sidewalk										
WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALESSANDRO Timothy Parlato/ Derek Grossi / Adam Kotov	Willard @ Brattle- raised crosswalk Willard @ Foster- raised intersection Willard (Brattle- Mt. Auburn)- adjusting castings Mt Auburn @ Sparks- Vigil Electric traffic signals										
PEABODY SCHOOL PLAYGROUND CONTRACTOR: ARGUS Peter Salem	On hold per Kevin										
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Jimmy Chan	NOT PRESENT Fayette @ Sellers- sidewalk and ramp reconstruction wed- fri										
MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Biran McLane/ Yaser	Tuesday 10/15 – Thursday 10/17 from 8pm to 6am <table border="1" data-bbox="604 1328 1738 1458"> <thead> <tr> <th data-bbox="604 1328 1012 1367">Streets</th> <th data-bbox="1012 1328 1297 1367">From</th> <th data-bbox="1297 1328 1738 1367">To</th> </tr> </thead> <tbody> <tr> <td data-bbox="604 1367 1012 1406">Prospect St</td> <td data-bbox="1012 1367 1297 1406">Mass Ave</td> <td data-bbox="1297 1367 1738 1406">Harvard St</td> </tr> <tr> <td data-bbox="604 1406 1012 1445">Flagstaff Park</td> <td data-bbox="1012 1406 1297 1445">Church St</td> <td data-bbox="1297 1406 1738 1445">Waterhouse St</td> </tr> </tbody> </table> Monday 10/21		Streets	From	To	Prospect St	Mass Ave	Harvard St	Flagstaff Park	Church St	Waterhouse St
Streets	From	To									
Prospect St	Mass Ave	Harvard St									
Flagstaff Park	Church St	Waterhouse St									

Streets	From	To
Broadway	Portland	Columbia
Cambridge Street	Second	Cardinal Medeiros
Mass Ave	Sellers	Putnam
Fainwood	Fayette	Dead end
Fountain Terrace	Huron	Holworthy
Holworthy	Huron	Park Ave
Locus	Holworthy	Cushing
Regent	Porter	Creighton
Porter Road	Mass Ave	Regent

<p>REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Ted Bulger / Lenny Russell</p>	<p>Brookline St- catch basin repair Watson St- catch basin repair Lansdowne St- catch basin repair Corcoran Park- catch basin and sewer manhole repairs Cambridge @ Sixth- sewer and drain structure repairs 115 Mt Auburn- Catch basin replacement Glacken Field- water fountain repairs Huron @ Grove- drainage structure repair</p>
<p>TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Kevin Marlowe</p>	<p>No work in the public ROW</p>
<p>TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich Diego Corona/ Mark Brine</p>	<p>No work in the public ROW Deliveries off Vassal Lane</p>
<p>LECHMERE CANAL PARK IMPROVEMENTS CONTRACTOR: BRIGHT VIEW Whiting-Turner- Brian Blood, Samantha Whitworth, Thomas Wilson</p>	<p>NO EMAIL NOT PRESENT</p>
<p>SEWER & DRAIN LINING CONTRACTOR: NATIONAL WATER MAIN</p>	<p>No work in the public ROW</p>

Eric Breen	
I/I DRAINAGE PROJECT CONTRACTOR: DW WHITE Billy White / Jim O'Brien	Land Blvd (southbound)- Install drainage, patch trenches, will move northbound
FIRE HEADQUARTERS (491 Broadway) CONTRACTOR: WT Rich Rob Mallett/ Jim Davey/ Greg Keegan	Cambridge (east bound)- continuing drainage tie-ins with lane closures and details Pile drivers are also mobilizing this week, there will be increased trucking while they offload.

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DIVISION Mark Melo 617-349-4925/ Joe McCarthy	City wide street light repairs
CAMBRIDGE TRAFFIC DEPARTMENT Jonathan Brown	Tuesday & Wednesday night: Pavement markings for quick build project Cambridgepark Dr
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770	City wide Dig Safe markouts City Parks and Community Gardens- Remove backflows and meters Leak Investigations: 116 Sciarappa St Service Renewal 30 Rice St 98 Hampshire St

UNIVERSITY PROJECTS

HARVARD UNIVERSITY Vinson Givons	NOT PRESENT Bow St. (Adams House) – Water service work will take place 10/17 starting at 11pm and finish at 6am on 10/18. Water service will be shut down during these times. 12 Oxford – No work in the public ROW. Both lanes and parking will be open to the public. Site work finished on October 11.
--	--

	<p>1311 Mass Ave (Wadsworth House) – No changes to site, Harvard Yard still impacted by duct bank work.</p> <p>Littauer Center Utility Relocation Project – This project is new. There is a temporary construction access point being made at 1803 Cambridge Street. (Near Harvard Data Center, where Mass Ave. & Cambridge St meet) There is a curb being cut off into Littauer Lot for construction vehicle access. There is signage and cones detailing where the work is taking place. This phase of the work will be completed before the end of the week.</p>
<p>MIT (Campus Construction) Joyand Charles</p>	<p>3 Ames Street (Parallel Dorms)- Deliveries and dumpster swap 201 Amherst St (Music Building)- Deliveries and dumpster swap 224 Albany St (Met Warehouse)- Deliveries and dumpster swap Vassar St- overnight eastbound lane closure and detour October 2024 through January 2025 Weeknights from 7PM - 5AM</p>

UTILITY COMPANIES

<p>CAMBRIDGE NETWORK SOLUTIONS/ LIGHTPATH Sarah Howson, Herb Bertoni</p>	<p>No work in the public ROW</p>
<p>COMCAST Shane Flewelling 617-406-9645</p>	<p>NOT PRESENT 90 Broadway Cambridge MA- Rotondi- Continuing excavation on Broadway from front of 90 Broadway toward sidewalk of Broadway/Third as part of duct bank relocation for city</p>
<p>CROWN CASTLE Sarah Feely</p>	<p>No work in the public ROW</p>
<p>EVERSOURCE ELECTRIC Jason Wright</p>	<p>Underground Rindge Ave Prospect St GCEP (Greater Cambridge Energy Program) Cardinal Medeiros @ Hampshire Street (test pits) Ames St and Vassar St (geotech/geoenv borings 10.15 - 10.17 only)</p>
<p>EVERSOURCE GAS Michael Kerwin Aj Ortiz</p>	<p>872 Broadway - Service 799 Concord Ave – Main Aberdeen Ave (between Huron Ave & Mt Auburn St Southbound & Northbound) – Main Coolidge Hill Rd (between Coolidge Hill Ave & Mt. Auburn St) - Main</p>

	Gladstone St (between Churchill Ave & Foch St) & Newman St.– Services Massachusetts Ave (between Haskell St & Cogswell Ave) – Main Portsmouth St (between Hampshire St & Webster Ave) – Services Shaler Ln & Mount Auburn St. (between Lowell St. & Willard St.) - Main
MIRRA Tyler Nardone	NO EMAIL No work in the public ROW
VERIZON Matt King Matthew.i.king@one.verizon.com	83 Washington Ave (rear)- Cable removal 25-27 Spinelli Dana St.- pole removal
VICINITY STEAM Joyce Chad	No work in the public ROW
PHEONIX COMMUNICATIONS Fred York	Rindge @ Middlesex-vac truck for riley brothers 503 concord ave- mh splicing-dcr permit

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT Matthew Burnham / Alyssa Russell	O'Brien Hwy (First- Land Blvd) – misc. punch list O'Brien Hwy (Land - Museum Way) – misc. electrical traffic work later in the week & finish sidewalk work Cambridge St (Second – O'Brien) – misc. punch list
BOSTON PROPERTIES MXD (290 Binney) CONTRACTOR: TURNER Caissie Niles/ Jesse DeMello / Nick Anderson	290-300 Binney- removing overhead protection this weekend on the west service
300 BINNEY STREET CONTRACTOR: TURNER Ryan Dixon	NO EMAIL No work in the public ROW
41 LINSKEY/ 90 BINNEY CONTRACTOR: CONSIGLI Anthony Fodera	No work in the public ROW REMOVE

585 KENDALL STREET CONTRACTOR: SUFFOLK Larry Malloy	NO EMAIL NOT PRESENT
36 HAMPSHIRE STREET CONTRACTOR: SEADAR Julia Brady/ Neel Shah	No work in the public ROW Sidewalk placement done Paving work on 10/26 or 11/2
325 BINNEY STREET CONTRACTOR: JM-A Robbie Abbanat/ Steve Leighton	Binney (south side)- complete curb/sidewalk Allied paving to place leveling course of asphalt this Saturday October 19th. Binney St and Binney St/Fulkerson St intersection will be closed. East bound lane closure on Binney St - 7:00am to 3:00pm daily Looking for correspondence with utilities before paving
200 MAIN STREET CONTRACTOR: JM-A Gianni Grimaldi / Chris Chorillo	NO EMAIL No work in the public ROW
IQHQ PROJECT CONTRACTOR: AE COM Danny Frias- IQHQ/ Mike Shanahan- AE	No work in the public ROW
1 JACKSON PLACE CONTRACTOR: DERENZO Adam Noel / Jeremy Sencabaugh	No work in the public ROW Rindge- trucking on and off site
605 CONCORD AVE CONTRACTOR: NAUSET Michael Burke	No work in the public ROW Dumpsters and Deliveries Concrete mixed trucks off Concord Ave

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Friday, October 18 – Sunday, October 20	Head Of The Charles Regatta	DCR property from Mass Ave Bridge to Northeastern University Boathouse (Memorial Drive from Mass Ave Bridge to Northeastern University Boathouse Feeder Streets – Dewolfe, Flagg and Ash will also be closed Saturday and Sunday)	75,000	All Day

Friday, October 18	Wild Wild Windsor	Cherry Street closed Between the intersections of Washington and Main St	60	3:00 PM - 6:00 PM
Saturday, October 19	Central Square Block Party (actual name TBD)	Norfolk Street Closed between Mass Ave and Bishop Allen Drive and Parking Lot 5	350	1:00 PM - 5:00 PM
Sunday, October 27	Greater Boston Walk to End Alzheimer's	DCR North Point Park only	5000	All Day
Sunday, November 3	Cambridge Half Marathon	First St from Cambridge to Binney St closed – Feeder Streets to First St will also be affected for the start of the race See the attached route map for affected streets	8000	6:00 AM - 1:00 PM
Monday, November 11	Veterans Day	Cambridge Common	100	11:00 AM - 1:00 PM